

Feb. 6th - 112 New Requests
145 Work in Progress
49 Complete
9548 Closed Work Orders

March 6th - 113 New Requests
158 Work in Progress
36 Complete
9631 Closed Work Orders

Maintenance Department Updates

Current Projects:

DSC Roofing Project

- 1) Roofing project to replace 3 areas of sloped roofing is designed and ready for bidding. Bidding to take place late spring. Holding for bid date.

Minico

- 1) Irrigation Pump Project Relocation- Advanced Irrigation Solutions is designing the relocation of Minico's turbine pump. This is being relocated because MID is dropping the water level in the ditch. In design. Plans complete and under review.



- 2) Old Food Service Building Project for Minico Construction Class - Students in Minico's construction class have removed the old freezer from the previously operated Food Service Building which is currently used for District storage. Minico's construction class will build on the current building where the freezer was removed. Class back in session.

Before

After



- 3) Hitting Facility – Ground was prepared and contracts were awarded to Cleary Building Corp. for construction of a pole building for a hitting facility. Building permit applied for.

Scheduled for construction February 9th or 10th. Site cleaned of snow. Building is staked out. Materials to be delivered and construction to start.



4) Bleachers are ordered. Electric panel change out over Spring Break.



5) Basketball controllers received. Installing over Spring Break.



Maintenance Building

Before



All Schools

1) Flooding



Mt. Harrison

1) Boiler lost burners and combustion fans. Ordered new parts. Change out Spring Break.

Food Service Building

