

Status of Bond Projects
3/6/18 Governing Board Meeting

President Day, Board Members, Mr. Jaeger
Current Project Update:

The bond construction planning and designing continues. These projects have been completed or are in various stages of construction.

Amphitheater High:

ADA restroom renovation student center, submittals have been reviewed, construction to commence when materials arrive \$36,485
Switchgear replacement, coordination with Tucson Electric for installation is ongoing, design and drawings are 95% complete \$111,085
Panther Hall Renovations, 75% design is under review \$34,620

Canyon Del Oro:

ADA modifications, in design phase
Drainage issue at Bldg. G, in design phase
Irrigation pressure tank, 12 week lead time for delivery, manufacture of tank is ongoing \$31,679
Security fencing has been installed at the north end of campus
Boulders and Bollards to be placed southeast of staff parking lot have arrived and are being scheduled \$7,000

Ironwood Ridge:

Painting of light poles, fixtures, gates and rails, a District painting contractor has been awarded
Snack bar upgrades has been awarded and is being scheduled \$29,208

Beach Volleyball:

AHS: \$348,998 Punch walk completed



CDO: \$316,671 Punch walk completed



IRHS: \$306,050 Punch walk completed



Power for lighting, electrical drawings received from TEP, survey was completed 2/23 estimated cost is \$30,000

AMS

RFB was published 2/19 to address HVAC needs

Copper Creek

**Boiler replacement design is ongoing for next year \$14,900
PTO requests include site beautification, K-3 playground equipment and water bottle filler fountains**

Coronado

Clocks, Bells & PA, work is scheduled to begin 3/19 Spring Break \$64,806

Cross

**HVAC Renovations for wrestling gym, design revisions are ongoing
Lighting performance specs have been finalized
MPR flooring replacement is scheduled for summer break, abatement and construction \$66,793**

Donaldson

**MPR HVAC, 100% designs due 3/2 \$45,128
Metal roof coating, a District painting contractor has been awarded**

Harelson

**Building D roofing restoration is being researched
Researching drainage and flooding issues at teachers' lounge continues**

Holaway

Pole lighting work is complete

Clocks, Bells & PA project estimated \$37,178

Access control campus wide, approved \$28,000

Front office carpet and new countertops are being reviewed

Keeling

Basketball court paving was scheduled to be completed during Rodeo Days weekend \$21,054

Playground equipment, a District painting contractor has been awarded



La Cima

Renovation of MPR daylighting assembly, in design phase

Piping modifications for 2 chillers and EMCS, design is being reviewed

Bleacher repair in MPR is being scheduled \$3,344

Mesa Verde

Site improvements to include adding 2 panic gates between Building's A & F, aluminum awning between office and room 13, replace water fountain and other improvements, in design phase

Nash

Clocks, Bells & PA project for next year, estimated \$38,490

Painted Sky

**Lighting performance specs have been finalized
Pre-K – 2nd classrooms and playground, design received and under review**

Prince

**A/C replacement to include 3 units in Building C, RFB published 2/19
Classroom renovations, quotes being requested for Summer Break work**

Rillito

Interior renovations in Bldg. D, 600 classroom, in design phase

Rio Vista

**Lighting performance specs have been finalized
Met with site to discuss needs**

Walker

**Playground equipment painting, a District painting contractor has been awarded
Future work to include site beautification, painting buildings, painting wrought iron fencing, HVAC renovation and new water bottle filler fountains**

Wilson

Clocks, Bells & PA project approved \$40,945

HVAC chiller work, await delivery of equipment to schedule \$99,932

HVAC fan coil work scheduled for summer \$62,597

Upgrade 5 electrical panels in the north wing to be performed by our District electrical technicians, 1 panel to be completed over Spring Break, the other 4 to be Summer Break work

Bus Loop, design proposal being reviewed

**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****