Grapevine-Colleyville Independent School District

## **Board Information Item**

	Information Packet	Board Agenda Information  08/25/2025	Board Agenda Action	Board Agenda Consent						
		00/25/2025								
Subject:	Review Owner C	Contingency Exper	nditures							
<b>Contact Person:</b>	Paula Barbaroux, Chief Operations Officer Patty Iuen, Senior Construction Program Manager									
Policy/Code:										
Priority and Performance Objective:	Priority 4: Strong Financial Stewardship and Internal System Efficiency Objective 4.1: Transparent Financial Stewardship Objective 4.3: Long Range Facility and Capital Management Plan									
Summary:	The Board of Trustees has granted authority to certain District personnel to expend owner's contingency funds that have been included in construction contracts. This is necessary to address change items in the field as the construction and renovation process is performed. Contingency funds are utilized for discovered conditions, betterment of the project, and corrections.									
	The attached report shows the expenditures that have been authorized since the last report. The expenditures highlighted in gray were previously reported to the Board. Expenditures authorized since the last report are not highlighted in gray.									
Attachments:	Report of Expend Swim Center Ren	ditures from Owne novations	er's Contingency	Funds for:						
Recommendation:	Action is not req	uired. This item is	for informational	l purposes only.						

## **2025 Swim Center Renovations**

Description	Cost Applied to Contingency	(	Owner's Contingency Balance	Approval	Date
		\$	111,416.00		
RFP 01 - Install new chill water pump starter to replace the one that burned and stopped working in April.	\$ (818.00)	\$	110,598.00	РВ	5/1/25
RFP 02 - Install 140 fire sprinkler heads in the swim area, lobby, locker rooms, classrooms and weight room as they have reached their life expectancy.	\$ (22,472)	\$	88,126.00	PB	5/21/25
RFP 05 - Install latch bolt monitoring components to all exterior doors (security upgrade) and intergrate all components to the existing security system.	\$ (3,212)	\$	84,914.00	РВ	8/7/25
Total		\$	84,914.00		