

## **Update on Reorganization, Building Additions, and Summer Renovation Projects**

### **Reorganization – Item currently under consideration**

- Determine what needs to be moved and what can stay at each building
- Determine new furniture needs and quote/bid furniture
- Retain services of moving company to perform work to move materials and furniture between schools
- Retain services of three to four individuals to assist with the coordination of the moving companies.
- Possibly rent storage containers to hold furniture if necessary while renovations are underway.
- Determine which playground equipment is appropriate for each site as we reorganize and move equipment as necessary

### **Building Additions – Projects currently under contract**

- Joyner Elementary – Roof decking and felt are 100%, block and exterior insulation are 100%, Contractor anticipates completion in April
- Parkway Elementary – The roof is 95% complete, painting is 70% complete, HVAC is 70% complete, Plumbing is 85% complete, contractor anticipates completion beginning of March
- Pierce Street Elementary – Contractor has asked for substantial completion walk through for the interior of the building. Contractor is continuing to work on the site work including storm drainage, fine grading, sidewalks.
- Rankin Elementary – Construction is complete
- Thomas Street Elementary – Substantial completion walk through has been completed and contractor has requested final walk through the week of January 26<sup>th</sup>.

### **Renovation Projects for Summer 2009 – Projects currently under consideration**

- Portico Addition at the Lawhon Elementary Administration Building (B Building)
- Renovation of bathrooms at the Lawhon Elementary current Kindergarten/1<sup>st</sup> grade Building (A Building)
- Renovation of the Carver Elementary main office and main entrance
- Window Replacement at Church Street Elementary
- Replacement of Miscellaneous Exterior Doors at Tupelo High School
- Installation of A/C at Lawhon Elementary Gym and Milam Gym
- Replace Carpet with VCT at Tupelo High School B Bldg 1<sup>st</sup> floor classrooms
- Renovation projects submitted from principals on their building level strategic five year plan. These are due to Central Office at the end of January.