Town of Horizon City Capital Improvement Program

February 11, 2025 Council Meeting

Municipal Facilities Phase 1

- Site work continues
- Vertical Construction
 - Construction for interior walls scheduled for later in February
 - Electrical, plumbing and mechanical rough-in are ongoing
 - Coordinating for water and wastewater connections
 - Project currently on schedule

Municipal Facilities Phase 1





Images taken on February 4 & 6, 2025



From Preliminary Conceptual Plans, subject to change provided by Hunt Communities. June 2024

Federally- & State-Funded Project Updates

N. Darrington Reconstruction -Funding

- Staff working on necessary steps to apply for SIB loan.
- Revised 3-party agreement under review by partners
- Once amendment is approved, will work on ordinance amendments

N. Darrington/Horizon Blvd. Reconstruction

- Storm drainage installation to being at Homestead – working through utility conflicts – pending TGS relocation dates
- Pond excavation continues
- Horizon Blvd. Phase 3 started on February 10, 2025.
- Horizon Blvd. expected completion Summer 2025

Rodman Shared Use Path (SUP)

- Project under design 100% complete and under review
- Programmed for bidding and award in Spring 2025
- Amendment to agreement with CRRMA on today's agenda.



TIRZ/TOD Update

Dilley, Delake and Transit Plaza

- Funding agreement has been executed
- Pending grant compliance manager selection

Town of Horizon City Capital Improvement Program

February 11, 2025 Council Meeting