

September 9, 2025

Status of Construction Projects

Review of School Facilities Oversight Board FY '26 BRG Project Planning & Funding Prioritization



















BRG Program Key Stats

FY '26 BRG Appropriation	\$200 M
BRG Awards thru 8/15/25	\$ 47 M
Balance	\$153 M

BRG Projects Awaiting Funding (8/15/25) \$310 M

Gap (Increasing) in Funding \$157 Million

Gap In Funding Reflects The Importance Of 2024 District Voter Approved School Improvement Bonds

















Road Map for FY26 BRG

Wha	t	Details	Date
•	Award Fire/Life/Safety + HVAC Construction and Construction Lite	 Items prior to 7/1/25 only, with the exception of Construction Lite for these categories Districts must address BRG Terms & Conditions violations prior to award 	Starting 7/21/25
*	Announce FY26 BRG Prioritization Plans – 3rd round of roofing + weatherization	 Score new projects using same criteria Include projects rolling over Districts must be in good standing regarding BRG Terms & Conditions violations prior to consideration for this prioritization round 	August 6, 2025 (SFOB Meeting)
•	Districts notified of awards for roofing and weatherization	Targeting up to \$120M	October 10, 2025



















Road Map for FY26

What		Details	Date
•	Review and award urgent and critical awards based on standard <u>CRITERIA</u>	 SFD to validate documentation Utilize remaining BRG funding 	Rolling Basis
•	Enhance processes for vetting criticality for all BRG projects	 Deep dive on deficiencies using available data Potential use of a decision matrix to qualify award timing Consideration given to impact on operational disruption and remaining useful life of building system under A.R.S. §41-5731 (G) 	Q3 and Q4 (Jan-June 2026)



















August 2025 SFD BRG Phase Grant Funding Awards

Innovation Chiller Replacement Amendment	\$ 3,941
Rio Vista Rooftop Chiller Replacement	\$ 149,310
CDO Drafting Classroom HVAC Replacement	\$ 33,906

August 2025 Funding \$ 178,157

SY '25 – '26 New Grant Funding \$ 2,728,748

SY '25 – '26 Grant Project Funding Requests Pending Award \$ 13.0 M