

PROJECT RECONCILIATION SUMMARY

The following is a financial recap of the Collin College Spring Creek Library Campus Package A, B, and C. As noted below, the approved Guaranteed Maximum Price (GMP) for the project was \$24,477,371. Actual project cost at completion is \$23,656,274.74 for a total credit of \$821,096.26.

| Project Recap | | | | |
|-------------------------|-------------------------|--------------------|------------------|--|
| | APPROVED GMP BUDGETS | COST AT COMPLETION | (SAVINGS) / COST | |
| Cost of Work | \$22,705,388.00 | \$22,629,481.35 | (\$75,906.65) | |
| Owner's Contingency | \$225,000.00 | \$0.00 | (\$225,000.00) | |
| Contractors Contingency | \$470,238.00 | \$0.00 | (\$470,238.00) | |
| Bonds & Insurance | \$257,683.00 | \$211,264.99 | (\$46,418.01) | |
| General Conditions | \$580,512.00 | \$576,978.40 | (\$3,533.60) | |
| Construction Fee | \$238,550.00 | \$238,550.00 | \$0.00 | |
| Total | \$24,477,371.00 | \$23,656,274.74 | (\$821,096.26) | |

Summary

| Approved GMP Budget | | \$24,477,371.00 |
|---------------------|----------------|-----------------|
| Cost Savings * | | |
| Owner's Contingency | (\$350,858.26) | |
| CM Contingency | (\$470,238.00) | |
| Sub-total | | (\$821,096.26) |
| Final Project Cost | | \$23,656,274.74 |

^{*} Made available to owner's contingency