Modular Building Site Work Estimated Project Cost 24-Jun-22

Building and Parking lot Pad Construction	Ε	\$	100,000
Curbs & Sidewalks	Α	\$	25,748
Paving	Α	\$	49,748
Sewer	Α	\$	76,259
Water Connection	Ε	\$	50,000
Metal Porch	E	\$	40,000
Deck	E	\$	25,000
Electrical	Е	\$	75,000
Contingency		_\$	50,000
Total Estimated Project Cost		\$	491,755
The lowest bid from contractors was		\$	824,604
Savings		\$	332,849

E are estimates, A are actuals

Amounts estimated are generous, we expect actuals to come in lower