REPORT TO THE BOARD OF TRUSTEES

ON

THE STATUS OF SCHOOL CONSTRUCTION

November 1, 2009

Project:

Report No. 355

- 1. ECISD Bond Program.
- 2. Miscellaneous Construction Projects.

ECISD Bond Program 1.

Project #1:

Consultant/Architect: **Project Scope:**

Project Status:

Alternative Education Center

Norris Witherspoon Architects New Portable Building Access New Restrooms Relocation of District Portables to Site Contract Signed (\$528,371.28) Construction 95% Complete

Project #2:

Austin Elementary

Consultant/Architect: Contractor: **Project Scope:**

Johnson Seefeldt Architects N C Sturgeon LLP New Classroom Multipurpose Play Gym Kitchen Expansion New Library Contract Signed (\$2,940,953) Final Project Cost: \$3,363,366

Project Status:

Project #3:

Blackshear Elementary Phase I

Consultant/Architect: Contractor: Project Scope - Phase 1:

Hunter Corral Associates Lee George Construction, Inc. **Classroom Additions** New Kitchen/Cafeteria New Library Interior Renovations Infrastructure Renovations Contract Signed (\$3,714,682) **Project Complete**

Project #4:

Blackshear/Carver/Milam Elementary Phase II

Consultant/Architect: Contractor: Project Scope - Phase II:

Project Status:

Hunter Corral Associates Lee George Construction, Inc. Blackshear Elementary and Carver EEC Interior Renovations Infrastructure Renovation Window and Door Replacement Carver Complete Infrastructure Renovations **Building Code Upgrades** Miscellaneous Interior Renovations Door and Window Replacement Milam Elementary New Campus Final Project Cost Blackshear Phase I & II/Carver/Milam Elementary: **Project Status:** \$14,674,936

Project #5:

Blanton Elementary

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Infrastructure Renovations
	Building Code Upgrades
	Miscellaneous Interior Renovations
Project Status:	Contract Signed (\$1,336,599)
	Construction Complete

Project #6:

Bowie Junior High Phase I

Consultant/Architect: Contractor: Project Scope:

Johnson Seefeldt Architects Campbell Construction Company Kitchen/Cafeteria Renovations and Expansion New Athletic Gymnasium Miscellaneous Interior Renovations Infrastructure Renovations Contract Signed (\$2,616,281) Project Complete

Project #7:

Bowie Junior High Phase II

Consultant/Architect: Contractor: Project Scope:

Project Status:

Project Status:

Johnson Seefeldt Architects Mid-Tex of Midland, Inc. New Library Classrooms New Entrance Administration Office Contract Signed (\$2,334,000) Project Complete

Project #8:

Bowie Junior High Phase III

Consultant/Architect:Johnson Seefeldt ArchitectsContractor:N C Sturgeon LLPProject Scope:Purchase of Existing LDS ChurchFine Arts Additions to RenovationsSite WorkProject Status:Contract Signed (\$983,026)Final Project Cost Phase I, II & III: \$8,302,544

Project #9:

Burleson Elementary

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$3,298,179)
	Final Project Cost: \$3,930,916
	Includes Insurance Change Order

Project #10:

Burnet Elementary

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	N C Sturgeon LLP
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,470,263)
	Final Project Cost: \$2,930,415

Project #11:

Cameron Elementary

<i>y</i> cc <i>i</i> #11.	Cumeron Elementary
Consultant/Architect:	Norris Witherspoon Associates
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,371,175)
	Final Project Cost: \$2,703,377

Project #12:

Cavazos Elementary

Consultant/Architect: Contractor: Project Scope: Project Status:

Norris Witherspoon Associates
Lee George Construction, Inc.
Eight New Classroom Units
Contract Signed (\$642,000)
Final Project Cost: \$771,172

Project #13:

Dowling Elementary

Consultant/Architect:	Norris Witherspoon Architects
Contractor:	N C Sturgeon LLP
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,573,358)
	Final Project Cost: \$3,227,823

Project #14:

Murry Fly Elementary

Consultant/Architect:Norris Witherspoon ArchitectsProject Scope:Infrastructure RenovationsNew LibraryBuilding Code UpgradesMiscellaneous Interior RenovationsCafeteria/Kitchen RenovationsAdministration RenovationGas Line ExtensionProject Status:Contract Signed (\$2,405,812)Construction 93% Complete

Project #15:

Gale Pond Alamo Elementary

ojeet #101	
Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Infrastructure (Mechanical, Plumbing, Electrical System) Renovations
	New Multipurpose Facility (Play Gym)
	Miscellaneous Interior Renovations
	Classroom Additions
	Cafeteria/Kitchen Renovations and Expansion
Status:	Contract Signed (\$1,882,614)
	Final Project Cost: \$2,267,947

Project #16:

Goliad Elementary

<i>jcci "</i> 10.	Goliaa Lichichiai y
Consultant/Architect:	Norris Witherspoon Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,336,231)
-	Final Project Cost: \$2,543,611
	-

Project #17:

Gonzales Elementary

Consultant/Architect: Johnson Seefeldt Architects N C Sturgeon LLP Contractor: Improve Efficiency of Portable Building Layout **Project Scope:** Administration Expansion Contract Signed (\$1,416,572) **Project Status:** Final Project Cost: \$1,619,966

Project #18:

Hays Elementary

Consultant/Architect: Contractor: **Project Scope:**

Johnson Seefeldt Architects Mid-Tex of Midland, Inc. Multi-Purpose Gymnasium New Administration **Existing Classroom Renovation Existing Infrastructure Renovation** New Kitchen Addition (2) New Classrooms **Project Status:** Contract Signed (\$2,303,990) Final Project Cost: \$2,734,700

Project #19: Consultant/Architect: Contractor: **Project Scope:**

Ireland Elementary

Johnson Seefeldt Architects Cooper Construction Co., L.P. **Classroom Renovation** Cafeteria Infrastructure Renovations **Building Code Upgrades** Miscellaneous Interior Renovations Contract Signed (\$3,198,868) **Project Status:** Construction 95% Complete

Project #20:

Johnson Elementary

Johnson Seefeldt Architects Cooper Construction Co., L.P.

Contract Signed (\$445,534) **Construction Complete**

Consultant/Architect: Contractor: **Project Scope: Project Status:**

Project #21:

Jordan Elementary

Classroom Addition

Consultant/Architect: Contractor: **Project Scope: Project Status:**

Johnson Seefeldt Architects Cooper Construction Co., L.P. **Classroom Addition** Contract Signed (\$370,641) **Construction Complete**

Project #22:

New Lamar Early Education Center

Consultant/Architect:Hunter Corral AssociatesContractor:Cooper Construction Co., L.P.Project Scope:New 50,000 square foot - Early Education Center, New Campus
Located on the Site of Lamar EECProject Status:Contract Signed (\$4,421,740)
Final Project Cost: \$5,253,214

Project #23:

Noel Elementary

Consultant/Architect: Contractor: Project Scope:

Project Status:

Norris Witherspoon Associates N C Sturgeon LLP New Library Interior Renovations – New Classrooms Administration Renovations and Expansions Miscellaneous Interior Renovations Contract signed (\$620,913) Final Project Cost: \$789,852

Project #24:

Odessa High School Phase I

Consultant/Architect: Contractor: Project Scope:

Johnson Seefeldt Architects J.C. Roberts Construction Co., Inc. Fine Arts Expansion Shop Space Ancillary Space Contract Signed (\$1,424,677) Project Complete

Project Status:

Project #25:

Odessa High School Phase II

Consultant/Architect: Contractor: Project Scope:

Project Status:

Johnson Seefeldt Architects Cooper Construction Co., L.P. Cafeteria Kitchen Classrooms Infrastructure Renovations Contract Signed (\$5,149,500) Final Project Cost Phase I & II: \$8,850,457

Project #26:

Pease Elementary

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Classroom Addition
	Cafeteria
	Infrastructure Renovations
	Administration Renovations
	Building Code Upgrades
	Miscellaneous Interior Renovations
	New Multipurpose Facility – (Play Gym)
Project Status:	Contract Signed (\$3,805,371)
	Construction Complete

Project #27:

Permian High School Phase I

Consultant/Architect: Contractor: Project Scope:

Hunter Corral Associates Cooper Construction Co., L.P. **Classroom Addition** Infrastructure Renovations Ancillary Space Contract Signed (\$10,400,000) **Project Status:** Final Project Cost: \$10,400,000 Final Cost Includes Insurance

Project #28:

Reagan Elementary

Consultant/Architect:	Hunter Corral Associates
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Classroom Additions
	Kitchen/Cafeteria Renovations
	Interior Renovations
	Infrastructure Renovations
	Miscellaneous Interior Renovations
	New Multipurpose Facility (Play Gym)
Project Status:	Contract Signed (\$2,237,700)
	Final Project Cost: \$2,885,879

Project #29:

Ross Elementary

Consultant/Architect: Johnson Seefeldt Architects Contractor: J.C. Roberts Construction Co., Inc. Project Scope: Improve Efficiency of Portable Building Layout Administration Expansion Contract Signed (\$2,376,700) **Project Status:** Final Project Cost: \$2,471,981

<i>Project #30:</i> Consultant/Architect: Contractor: Project Scope:	Sam Houston Elementary Johnson Seefeldt Architects N C Sturgeon LLP Kitchen/Cafeteria Addition and Renovations Administration Renovations Infrastructure Renovations
Project Status:	Building Code Upgrades Classroom Additions New Multipurpose Facility Contract Signed (\$2,473,237) Final Project Cost: \$3,122,522
Project #31:	San Jacinto Elementary
Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Classroom Addition
	Cafeteria
	Infrastructure Renovations
	Administration Renovations and Expansions
	Building Code Upgrades
	Miscellaneous Interior Renovations
	New Multipurpose Facility (Play Gym)
Project Status:	Contract Signed (\$3,931,170)
	Construction 96% Complete

Project #32: Consulta

Travis Elementary

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	N C Sturgeon LLP
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,753,368)
	Final Project Cost: \$3,241,144

Project #33:

Zavala Elementary

- J	
Consultant/Architect:	Norris Witherspoon Associates
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Exterior Corridors
	Infrastructure Renovations
	Building Code Upgrades
	New Multipurpose Facility
	Miscellaneous Interior Renovations
Project Status:	Contract Signed (\$3,119,063)
	Construction 95% Complete

2. <u>Miscellaneous Construction Projects</u>

> Dance Floor Ector Junior High

Consultant/Architect:	Travis Durham Architects
Contractor:	Midland Construction Co.
Project Scope:	New Dance Floor
Project Status:	Contract Signed (\$65,927)
-	Construction 95% Complete
	_

> ATC Phase II

Consultant/Architect:	Travis Durham Architects
Contractor:	Midland Construction Co.
Project Scope:	New Food & Nutrition Lab and Design Lab
Project Status:	Contract Signed (\$144,111)
-	Construction 95% Complete

> Hood and Nimitz JHS Cafeteria/Kitchen Renovation

Consultant/Architect:	Johnson Seefeldt Architects
Project Scope:	Cafeteria/Kitchen Renovation
Project Status:	Architect Signed Contract
	Finalizing Schematic Design