



District Facilities Briefing – August 18, 2025



Agenda: Facilities Update - Summer 2025

Welcome - Introduction and Framework of Discussion


- REAMS parking lot - pictures, progress, timeline
- REAMS flooring - pictures, timeline
- Track resurface - pictures, timeline
- Reminder: changes to MS parking lot, electronic signage, contingency



REAMS Parking Lot

Parking Lot

- In Progress
 - North/tennis court area is completed and painted. West side of buildings has been base paved.
 - Soil corrections completed and pavement being completed this week on entrance and main parking lot. Reminder, this will cost an additional \$140-\$200k. Money coming from the following = contingency, electronic signage, MS parking lot.
- Striping to be completed once pavement is done and cured. Weather permitting as the weather has delayed all work continuously this summer.



Pictures of parking lot






REAMS Flooring project

As of August 12:

- All work is completed in REAMS in accordance with the contract with Infinity Flooring.




Pictures of REAMS flooring






Track Resurface

- Track has been repaired and coated twice.
- Line Painting was completed on August 8.



Picture of track





Other Notes

Changes to MS parking lot, electronic signage, contingency.

- MS Parking Lot money will be utilized for Soil Corrections for REAMS parking lot. Reminder that this was additional bond money that now needs to be put back into the REAMS parking lot costs. \$80,230
- Electronic signage by the RCC. The money will be utilized for Soil Corrections for REAMS parking lot. Reminder that this was additional bond money that now needs to be put back into the REAMS parking lot costs. \$50k
- Contingency money for REAMS parking lot to be used. \$50k
- Security Gates project is in motion this week. Once completed, information and pictures will be provided.



Thank You.