

01-08-2026						
Year 2025						
Project type	Month					Number of completed work orders as per campus for the month
	Column2	Column3	Column4	Column5	Column6	Column 7
Work order completed for	Month		Comp. W.O.			Year 2025
Anthon School- Uvalde Dual Language Academy	December		20			
Batesville School	December		8			
Benson-Crossroads Academy	December		18			
Dalton School	December		28			
Uvalde Elementary at Flores	December		53			
Uvalde High School ( including tennis complex )	December		61			
Morales Junior High	December		50			
Praxedis Mata Torres-West Garden School	December		12			
UCISD Administrative Complex	December		21			
Slate Creek	December		0			
Athletic Fields	December		7			
Honey Bowl	December		9			
Open extended work orders for yardwork.	December		313.5 hours			
Food Drive assistance	December		0			
Legacy	December		7			
Year to date work orders completed			973			
Work in Progress	Status	Cost of work	Board App.	Contractor	Date of work	Notes on projects in progress
Start test Legacy School for Asbestos for the Abestos management plan	to begin	?	No	TASB		Will arrange to start testing of all materials in new school that are not solid wood, steel, or glass.
Catch up on yard work miss during moves.	In Progress		No	UCISD M&O	In Progress	yard crew to spend time trimming trees mowing and trimming grass that has grown up during moves over the last month.
Work on several rooms at Flores south building to try to repair A/C heat	In Progress	?	No	UCISD M&O	In Progress	Will try t make relays for the install of a regular thermostat in several room that have burned out controllers
Schneider Electric to start Light reeplacement and HVAC control upgrade	in Progress	Performance	yes	Schneider Electric	In Progress	This will be to replace exsiting lighting with led for electrical savings and also to replace the aged HVAC control systems.
Getting quotes for fence painting.	in Progress		no			taking quotes for the painting of the Morales north entry fence and several gates Also for Painting of Flores fence on Getty .
Installation of key warden sysytem at campuses	in Progress	\$48,481	no	KeyWarden Systems	in Progress	Key warden install. Security box for campus keys with biometric entry door and assignment of keys and key returns.
Maint and Operations to build safety Screen for high school windows	in Progress		no	M&O UCISD	in Progress	These are to cover floor to ceiling windows on the south and east side of the high school as an added barrier.
Re key of Morales Campus almost completed	in Progress	\$87,034		Allegion-RG Door and Hard	in Progress	A few doors that need adapters so harware to fit to be changed when the parts arrive.
Repairs to the Honey bowl wiring of springkler system	In Progress	?	no	M&O UCISD	starting	Zone 1 at the Honeybowl no longer functions. Need to rewire the visitors side zones to repair this problem. After football.
Movement of staff to Flores Complex	Completed			UCID M&O	Completed.	Movement of staff and belongings from PMT, Benson Complex, Oppenheimer including DAEP and others to Flores Complex
Check on the status of punchlist items not done at Legacy School	In Progress	?	no	UCISD M&O	in Progress	Check on list of items at the Legacy Campus that were not finished or done to satisfaction before warrenty period runs out.
Check on the status of punch list items in the vestibules at campuses	In Progress	?	no	UCISD M&O	In Progress	Check on a list of items not finished in the vestibule project or not up to standards before the warrenty period runs out.
Alphanumeric identification of campus buildings- doors-gates-windows	in progress		no	M&O UCISD	in progress	Identify all building- doors-gates-windows on all campuses (phase 1) building ID.
Look into price to rekey the llegacy School due to lost keyring.	in progress	?	no	UCISD M&O	in Progress	Getting prices on cost to rekey the Legacy campus due to a lost set of keys. Starting with the outer doors and gates.
WO# 73701 and 73793, secure electrical panels and disconnect boxes	in progress	\$9,786	no	M&O UCISD	in progress	Secure all electrical boxes and panels with same keyed locks district wide as per Slidesoft safety stated (one campus at a time)
work orders 74957,74958,75185,75321 Safety Screens	in progress	\$4,064	no	M&O UCISD	Finishing	Fabrication of screens to cover window and doors windows that are outside fenced in areas to prevent forced entry through glass.
M-3 Services to perform cleaning and tune up of HVAC at no cost.	setting date	no cost service	no	M-3 Services--AEP	setting date	M-3 services to clean, service and inventory HVAC unit at all campuses, Service paid for by AEP, no cost to District.
Pest control cost for month ( Bugco, Food Service Kitchens)		\$360		BUGCO	On Going	Cost of pest control in food service areas.
Pest control cost for month (Medina pest control. Non food service areas)		\$170	no	Medina Pest Control	On Going	Cost of pest control services in all other areas that are not food service kitchen related.
Door sweeps performed by Mr. Noe Truan.	In Progress		no	Noe Truan	In Progress	Mr Truan goes from campus to campus and checks doors and gates to make sure all is in proper working order, repair as needed.
Paint new doors in district. Only at times when students are on a break.	In Progress	\$1,833	no	UCISD M&O	In Progress	Clean, prime and paint the new doors at various campuses that have been installed to replace damaged doors.
Cintas repairs needed to be done on fire alarms Kinchlow Gym, UHS	Quote	\$6,134	no	UCISD M&O	Quote	Repairs to evac card, replace 2 smoke detectors, 3 pull stations and 1 relay to bring back to 100% service
Start of repairs on athetic field sprinkler systems to return to working order.	in progress		no	UCISDM&O	inprogress	replacement of old sprinkler controls, wiring work and head replacment to try to return to full working order.
Walkin cooler-freezer for Dalton, Walkin cooler for UDLA.	On Hold	\$156,951	yes	On Hold	in progress	Walkin cooler to be installed at UDLA and walkin freezer and cooler at the Dalton Campus.
Rebracing of several gates to move original braces to inside fences	in progress		no	M&O UCISD	In Progress	We will be moving gate braces so they cannot be used to attempt to scale fence.
Safety and security work orders	ongoing		no	M&O UCISD	ongoing	Work orders pulled from Slidesoft program and issued to maintenance personel to make corrections to safety issues.
Start of campus sweep program	ongoing		no	M&O UCISD	ongoing	Program to send yard and Maintenance craftman to a campus to make repairs at that campus as needed till work is completed.
Ongoing test of materials for Asbestos that have not yet been tested	in progress	\$0	no	TASB	in progress	Doing testing in areas not previously tested to upgrade our ACBM plan and ease in getting work done in all areas faster.
Getting prices tpgether for rekey of UHS	in progress			Allegion-RG Door and Hard	in progress	Count of locks and hardware needed to rekey the High Shool Campus.