

Tupelo High School – Additions and Renovations

October 26, 2009	Meet with THS staff for project input
November 9, 2009	Final Schematics Complete (deliver to TPSD)
November 10, 2009	Present Schematic Design at TPSD Board Meeting
December 17, 2009	Plan Review – 50% Complete
January 21, 2010	Plan Review – 75% Complete
February 25, 2010	Plan Review – 100% Complete
February 25, 2010	Post Advertisement to MS Development Authority website
February 25, 2010	Advertise in Daily Journal
March 11, 2010	Bid Opening
March 23, 2010	TPSD Board to Award Contract
March 23, 2010	Post Award of contract to the Department of Finance and Admin website
April 6, 2010	Issue Notice to Proceed
April 7, 2010	Contractor to begin procurement and construction process
May 31, 2010	Move out of J Building (Technology) and H Building (9 th Grade)
July 30, 2010	Substantial Completion of J Building (Technology/Admin)
August 2, 2010	Move into Renovated J Building (Tech/Admin)
July 30, 2010	Substantial Completion of H Building (9 th Grade)
August 2, 2010	Move into Renovated H Building (9 th Grade)
October 1, 2010	Substantial Completion of C Building (Art)
October 1, 2010	Substantial Completion of D Building Addition (Fine Arts)
October 4, 2010	Move into Renovated C Building (Art) and D Building Addition (Fine Arts)
December 17, 2010	Substantial Completion of D Building Renovations (Fine Arts)
December 20, 2010	Move into D Building Renovations (Fine Arts)

10/19/09

Tupelo High School Maintenance Building

October 27, 2009	Request Permission to Bid
November 5, 2009	Advertisement for Bids
November 19, 2009	Bid Opening
December 8, 2009	TPSD Board to Award Contract
December 18, 2009	Notice to Proceed
March 31, 2010	Substantial Completion

Tupelo High School Door Replacement

October 27, 2009	Request Permission to Bid
November 5, 2009	Advertisement for Bids
November 19, 2009	Bid Opening
December 8, 2009	TPSD Board to Award Contract
December 18, 2009	Notice to Proceed
February 19, 2010	Substantial Completion

Tupelo High School Replacement of Mechanical Units

October 27, 2009	Request Permission to Bid
November 5, 2009	Advertisement for Bids
November 19, 2009	Bid Opening
December 8, 2009	TPSD Board to Award Contract
December 18, 2009	Notice to Proceed
February 19, 2010	Substantial Completion