


Portables & Infrastructure for Alternate Education Campus (AEC)




Stephen Dorman, P.E.
Vice-President, Sledge Engineering
Board Workshop Meeting
February 3, 2026

Existing Portables at Igo ES

*Relocate 4 Portables (8 classrooms)
& Group Restroom*



Alternate Education Campus – Location at JHS



Portable Complex - Cost Estimate

Item	Cost Estimate
Four (4) Portables (8 classrooms)	\$0
One (1) Group Restroom Portable	\$0
Move 5 Portables from Igo ES to JHS (includes underpinning, skirting, and ramps)	\$105,000
Site Grading	\$55,000
Site Concrete (parking, sidewalk, driveway)	\$125,000
Plumbing and site utilities (water & sewer)	\$115,000
Electrical	\$150,000
Technology	\$50,000
Engineering (Electrical and Civil for TCEQ Permit)	\$50,000
Subtotal =	\$650,000
Contingency =	\$100,000
Total =	\$750,000

Recommendation for Portables & Infrastructure

- 1. Recommend approval of "Not to Exceed" of \$750,000**
 - a) Relocate existing portables from Igo ES*
 - b) funded via 2023 Bond*
- 2. Authorize the Superintendent to finalize vendor contract negotiations with vendors as needed** *(procured through bids, quotes, or purchasing co-op)*



Jarrell
Independent School District