

Facilities Work Progress Report for JH/HS
Board Report for Mar/April 22

Work to Begin or in Progress	Description	Update
Softball field	Nail dragged softball field to get it dried up.	Done.3-14-22/3-28-22/4-14-22
Steam Boiler	Drained water bowls. This has to be done weekly	Done.3-14-22/3-28-22/4-6-22/4-11-22
Outside stuff	Unwinterized restroom trailer for track season	Done.
Outside stuff	Put new water valve on for pedal-flush toilet in restroom trailer.	Done.
Outside stuff	Put trash can out for softball,baseball,and track.	Done.
Greenhouse	Fixed outside door.	Done.
Track	Painted starting lines.	Done.
Track	Patched bad spots on track by starting lines.	Done.
Outside stuff	Moved porta pottys to there normal spots.	Done.
Outside stuff	Drug and line softball field.	Done.3-29-22/4-12-22
Outside stuff	Cleaned trailer, ticket booth, white tower, and pick up trash around ball fields.	Done.3-18-22/3-28-22/4-12-22
Outside stuff	Painted lines on baseball, softball, dicuss and shot put fields.	Done.3-15-22/3-29-22/4-12-22/
Hs boys restroom	Fixed urinal and eel toilet.	Done.
All Jr/Sr high school	Did are Co2 monthly inspection.	Done.
All Jr/Sr high school	Did are monthly fire extinguisher inspection.	Done.
All Jr/Sr high school	Did are monthly exit/emergency light inspection.	Done.
Girls restroom	Put new wax rings and seal on toilet.	Done.
HS office	Replaced bad ceiling tile with new one.	Done.
Room 426	Adjusted table for student.	Done.
Room 210	Put table and chair in room for a new student .	Done.
Jr high hallway	Took down bulletin board for secretary.	Done.
Room 355	Move extra desk in storage.	Done.
High School	Patched hole on roof. They came two time this month.	Done. Henson Robinson did this. Waiting for bills.
All Jr/Sr high school	Putting new map and NB signs up	In progress
Hs boys restroom	Pulled toilet because we could get it clogged. Ran hose down it to get unclogged. Put new wax ring on it and set toilet.	Done.
Boy Hs restroom	Put new toilet fill value and flapper in toilet tank.	Done.
HS hallway	Put new ballast in light fixture	Done.
JH circle	Put two new light bulbs in light fixture.	Done.
Hs boy restroom	Put new toilet flange on rusted flange.	Done.
Outside stuff	Meet we fire marshalls because the restroom trailer burnt down.	Done.
Outside stuff	Roped off restroom trailer and moved porta potty in new location.	Done.
Old gym	Set up blood drive.	Done.
Girls JH restroom	Put vape sensor in restroom. Also run conduit and cat5 wire to it.	Done.
Outside stuff	Put orange fence around restroom trailer.	Done.
Outside stuff	Put orange fence guards up and zip tide them down. They blow off from the wind.	Done.
Old gym	Moved tables and chair over to old gym SAT.	Done.
Old gym	Set up tables and chair for SAT.	Done.
Outside stuff	Move porta pottys from softball/baseball field to track for conference track meet.	Done.