

REQUEST FOR AUTHORIZATION To use Fire Prevention and Safety Funds

Amendment Number _____

PART I. CERTIFICATION OF ESTIMATED COSTS


This is to certify that:


The TODD HALL ELEM SCHOOL school, located at 3925 W Lunt Ave Lincolnwood, Illinois, and under the management and control of the Board of Education of School District # 0740, Cook County, was surveyed by me on 1/6/2025.

All of the urgent or necessary work as indicated on the attached Form 35-48 is necessary to abate the violations of applicable code requirements and should result in effecting compliance with said requirements within prescribed timelines. No violations of applicable code requirements other than those cited in previously approved safety survey reports or amendments and those noted in this survey or amendment were noted.

All other work recommended in the attached Form 35-48, though not required to abate violations of applicable requirements of the Health/Life Safety Code for Public Schools, is recommended for energy conservation; disabled accessibility; school security; repair of school sidewalks, playgrounds, parking lots, or school bus turnarounds; and other repair purposes provided in Section 17 2.11 of the School Code.

The certified estimated cost figures were prepared by me and to the best of my knowledge are true and accurate estimates of the costs to execute the work as specified. The total estimated costs to finance the work involved is \$ 633,424.00.

Name of Architect/Engineer Athanasia Toufexis	Name of Firm Studio GC
Phone Number 13122533407	Fax Number
License Number 001-022129	Expiration Date 11/30/2026
Email Address a.toufexis@studiogc.com	 [Seal and Signature]



PART II. CERTIFICATION OF NEED (Provided by district through IWAS)

The local Board of Education hereby certifies and assures the State Board of Education:

- a. Based upon the report of the architect referred to above, the district faces total estimated costs of \$ to finance the work involved.
- b. The district has \$ available in its operations and maintenance fund, fire prevention and safety fund, school facility occupation tax fund and/or other fund to finance the work.
- c. If Fire Prevention and Safety funds are to be used, the district certifies that it has levied the maximum authorized rate for its operations and maintenance fund for the most recent year for which tax rates are available.
- d. The district needs to raise \$ in additional revenue through the levy of the Fire Prevention and Safety Tax or issuance of Bonds to finance the recommended work.
- e. Plans and specifications for the work will be submitted to the Regional Superintendent for review and approval.
- f. The work to be financed with Fire Prevention and Safety funds will not commence until the Certificate of Approval of the State Superintendent is received, the detailed plans and specifications have been approved by the regional superintendent and the regional superintendent (or other lawful agency) has issued an appropriate Order to Effect Compliance with the Health/Life Safety Code for public schools (or other lawful order requiring the work to be done).

g. All work authorized by the District will be executed in conformity with all applicable codes.

h. In the case of work recommended to repair school sidewalks, playgrounds, parking lots, or school bus turnarounds the notice and hearing requirements of Section 17-2.11 of the School Code were complied with by publishing the required notice on and holding the required public hearing on .

(35-76) (7/07) Prescribed by ISBE for ISBE Use

SCHEDULE OF RECOMMENDED WORK ITEMS AND ESTIMATED COSTS

1. COUNTY CODE **016, Cook** 2. DISTRICT CODE/NAME **0740, Lincolnwood SD 74** 3. FACILITY CODE/NAME **TODD HALL ELEM SCHOOL**

4. Item I.D.	5. Action I.D.	6. Priority Code	7. Specification(s)	8. Units Of Measure	9. Quantity	10. Labor Code	11. Estimated Cost (Architect / Engineer)	12. ROE Adjustment	13. ISBE Adjustment	14. Estimated Completion Date	15. Funding Type
1	e	a.	Replace existing HVAC piping in tunnel.	l.s.	1	2	\$536,800.00			9/1/2025	F

						Original Subtotal	\$536,800.00	Adjusted Subtotal	\$536,800.00	
						Original 10.00% Contingency	\$53,680.00	Adjusted 10.00% Contingency	\$53,680.00	
						Original 8.00% A/E Fees	\$42,944.00	Adjusted 8.00% A/E Fees	\$42,944.00	
						Original Grand Total	\$633,424.00	Adjusted Grand Total	\$633,424.00	

Items with a Funding Type of 'O' are not included in the cost calculation.
35-48 (7/07) (Prescribed by ISBE for Local Board Use)

VIOLATION AND RECOMMENDATION SCHEDULE

(23 IL Adm. Code 180, Sections 180.320)

1. COUNTY CODE 016, Cook		2. DISTRICT CODE/NAME 0740, Lincolnwood SD 74			3. FACILITY CODE/NAME TODD HALL ELEM SCHOOL	
4. Item ID	5. Location(s) (Room No)	6. Priority Code	7. Rule Violated	8. Description of the violation	9. Recommendation to correct violation	
1	Basement tunnels	a.	185.405	Existing HVAC piping in basement tunnels is deteriorated and building is experiencing failures at various locations. This is impacting providing heating and cooling to occupied spaces as piping feeds unit ventilators in classrooms and other mechanical units.	Replace existing HVAC piping in tunnel.	

Form 35-84 (7/07) (Prescribed by ISBE for local board use)