

SAN ANTONIO

85 N.E. Loop 410 Suite # 600 San Antonio, TX 78216 Ofc (210) 403-2284 Fax (210) 403-2281 www.agcm.com

TO: Dr. Cone,

FROM:

Catherine Blackler

Cotherne Bladden

Superintendent of Schools, LVISD

Senior Project Manager, AGCM

cc: Belinda Raindl, LVISD

Michael Rogers, AGCM

RE: La Vernia ISD – Bond 2023

DATE:

June 18, 2025

SUBJECT: PR No. 08

PR DATE:

April 25, 2025

PR COST: \$8,128.00

CONTRACTOR:

Bartlett Cocke (RCO 13R1)

Dear Dr. Cone,

Bartlett Cocke (BC) submitted a proposal for the scope changes outlined in **PR No. 08**, dated **April 25**, **2025**, with a total proposed cost of **EIGHT THOUSAND ONE HUNDRED TWENTY-EIGHT DOLLARS AND 00/100** (\$8,128.00).

AGCM performed a comprehensive analysis that included overlaying drawings to confirm the correct scope, verifying quantities, labor hours, and allowable markup. The submitted pricing reflects updates based on feedback from both Pfluger and AGCM. Labor, materials, equipment, and allowable markup are all included. Funding for these changes will be drawn from the contingencies within the GMP and will not result in a Change Order to the contract.

1. SOURCE of SCOPE CHANGE:

- a. JUNIOR HIGH ROOM M105.2 LAUNDRY added:
 - A hand sink.
 - Additional underground waste line.
 - A plumbing vent.
 - Hot and cold-water lines added and extended to the sink.

LVISD to provide a soap dispenser and paper towel holder for contractor installation.

3. TRADE PARTNERS PRICING:

i. Interco Division 10 (Texas) LLCii MJ MechanicalMisc. SpecialtiesPlumbing7,990.00

4. FUNDING SOURCE:

a. GMP – Construction Manager Contingency

<8,128.00>

5. PROJECTED CONTINGENCY (After PR Approval):

a. GMP – Construction Manager Contingency

2,036,465.00

Based on this analysis, AGCM has no objections to the cost, or the supporting documentation as submitted. If you have any questions or require further information, please let me know.



Professional Project Management Firm

Sincerely, **AGCM, Inc.**

Cotherine Bladden

Catherine Blackler Senior Project Manager

Attachment: PR 08 - RCO 13R1 Bartlett Cocke

/cb

Request for Change Order



| La Vernia ISD 2023 Bond Projects (231091) | | | No. RCO0013 R1 Printed: May 09, 2025 | | | | | | |
|-------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|-----------------------------------------------------------------------|-------------------|------------------------------------|--|--|--|--|
| Description | PR#8 PKG 2 JHS Sink at M | 105.2 | Date | 2025-05-09 | REVISED RCO013 RECEIVED 06.18.25 | | | | |
| Status: | Pending Review | | Days Impact: | | NEVISES NECOVIS NECETIVES 00:10:23 | | | | |
| Scope of V | | | | | | | | | |
| piping and san Install (2) Own | y including water & sanitary pi nitary piping: vent up to roof an- ler Furnished Toilet Accessorie D - Mr. Mills need to order soap d | d tie into designed ses at the new lavato | sanitary waste line belo ory in Junior High Schoo | ow grade. | | | | | |
| From | | Description | | Amount (\$) | | | | | |
| Inter-Co Divis | sion 10 (Texas) LLC | Toilet Compartr | nents | 138.00 | | | | | |
| MJ Mechanic | cal | Plumbing | | 7,990.00 | | | | | |
| | | Owner Continge | ency | -8,128.00 | | | | | |
| | | | unded from the Construction Ma cy is reserved for discretionary ch | | Owner. | | | | |
| Total (\$) | | | | φυ.υυ | | | | | |
| Add blocking for | soap dispenser and paper towel | holder. Or make a no | ote it will be picked up if I | BC chooses not to | provide an estimate. | | | | |
| Submitted | l: | | Approved: | | | | | | |
| Bartlett Cocke | General Contractors LLC | | Pfluger Architects, In | nc | | | | | |
| Alexa | mler 1. Paylow | | | | | | | | |
| ву: <u>Alexande</u> | er Ragland; Asst. Project | <u>Manag</u> er | Ву: | | | | | | |
| Date: 6/18/20 | 025 | | Date: | | | | | | |

AGCM PR REVIEW No Exceptions Taken

06/18/2025 12:52:37 PM

Catherine Blackler

ARTICLE 7 CHANGES IN THE WORK

§ 7.1 General

§ 7.1.1 Changes in the Work may be accomplished after execution of the Contract, and without invalidating the Contract, by Change Order, Construction Change Directive or order for a minor change in the Work, subject to the limitations stated in this Article 7 and elsewhere in the Contract Documents. Changes may be funded out of a contingency fund, if any, or other allowance established herein, or may require a change in the Contract Sum. The authority to approve a change to the Work, the Contract Sum, approve payment from a Contingency or Allowance, or a change in the Project Time, rests solely with the Owner. A Change Order funded from the Contingency or other Allowance shall be referred to herein for clarity as a "Contingency Authorization Order".



QUOTE

Customer Copy

Quote# Qu-506223

Date 06-May-2025

Customer Bartlett Cocke
Attn Bartlett Cocke

Project La Vernia ISD 2023 Bond Projects

Terms Net 30

Sales Person Aimeth Linares

Tel: +1 (281) 607-5906 .ext

alinares@inter-co.com

QUOTATION GOOD FOR 15 DAYS FROM ABOVE DATE

Washroom Accessories

Installation Only Total: \$138.00

Comments:

PR 8 - 2 washroom acc install soap dispenser and paper towel dispenser

Consider a 2-hour minimum with a 2-man crew, which is typical for construction. The cost aligns with general construction practices, including labor burden, material handling and cleanup.

Soap Dispenser and paper towel dispenser - OFCI

The following terms and conditions shall apply to this transaction, irrespective of any term or condition in any other documentation to the contrary:

- The quoted price includes addendums issued up to Addendum # 0
- Taxes are not applicable for customers providing a completed tax exemption certificate. For customers that are final consumer or cannot provide an exemption certificate, Inter-Co will charge both the applicable Texas state tax and the Harris county tax (point of purchase) to the purchase amount.
- For all credit card transactions of \$2,500 and over Inter-Co will add a 3% processing fee to the quoted amount.
- This project has been priced as a single phase; the quoted price will increase if there is more than one trip to site required.
- Installation shall be completed by an installer who has been factory trained. Any installation completed by an installer who is not factory trained will invalidate the warranty provided by Inter-Co for the installation.
- Installation shall be completed during regular business hours; installation outside of regular business hours or weekends shall be subject to an additional charge.
- All accounts are C.O.D., unless credit has been approved in advance by Inter-Co. For C.O.D. customers payment in full must be made prior to delivery of material to site.
- The materials supplied for this project shall be subject only to the manufacturer's standard warranty. The installation shall be subject to Inter-Co's one (1) year standard warranty for installation, which warranty will be ineffective if your account is not on good standing.
- All quoted prices are subject to the addition of applicable taxes based on the type of work being completed and the applicable jurisdiction.

- In the event that Inter-Co is called to site for installation prior to the site being ready for installation, the customer shall be charged and pay a return trip charge, prior to Inter-Co returning to site.
- Inter-Co shall not be responsible for any damage to tile if such damage is the result of insufficient adhesive on the tile or low quality tile.
- Due to potential changes in the cost of materials, the quoted price shall automatically expire after 15 days from the date of the quote if not accepted in writing by the customer by such date.
- Inter-Co is not responsible for the cost of removing any existing toilet partitions, lockers, washroom accessories or other items unless otherwise stated in this quote
- Inter-Co shall not be responsible for any defects in the toilet partition system due to insufficient backing, structural steel or other structural support.
- All washroom accessory deliveries shall include delivery to curbside, ground level. The customer shall be responsible for delivering/distributing washroom accessories inside the building or project site.
- This quote is based on one colour selection for toilet partitions and lockers. In the event of multiple colour selections a manufacturer's upcharge may apply.
- Toilet partition, locker and washroom accessory orders may be cancelled prior to Inter-Co ordering the material, however such cancelled orders shall be subject to a minimum 35% cancellation fee. Toilet partition, locker and washroom accessory orders cannot be cancelled and are not subject to credit after Inter-Co has ordered the material.
- Supply Only Jobs to be site-measured by Customer and Inter-Co shall have no responsibility for incorrect measurements.
- Inter-Co does not complete any electrical installations and such electrical work shall be sourced by the customer.
- The quoted price is subject to change if both/all divisions are not completed by Inter-Co.
- Make all contracts out to Interco Division 10 (Texas) LLC.

20431 Westfield Commerce Drive, Katy Texas, 77449. Tel: (281) 861-4252

MJ Mechanical P.O. Box 209 Hutto, Texas 78634 512-251-9700

Job Name: <u>LVISD reno</u> Date: <u>5-May-25</u>

 Re:
 PR#08

 Description:
 adding lav-1

 CR#
 659-001

See page 6 for 3/4" pipe

| See page 6 for 3/4" | MATERI | AL | LABOR | | | | | | |
|------------------------|--------|-----|-------|----------|----|----------|-------|---------|----------------|
| Description | Qty. | Ea | | Unit | | Total | M.Hrs | Unit | Total |
| | | | | | | | | | |
| 2" pvc pipe / | 30 | ft | \$ | 2.31 | \$ | 69.30 | 0.08 | \$75.00 | \$ 180.00 |
| 1/2" copper pipe | 30 | ft | \$ | 4.83 | \$ | 144.90 | 0.06 | \$75.00 | \$ 135.00 |
| 3/4" copper pipe | 10 | ft | \$ | 7.77 | \$ | 77.70 | 0.06 | \$75.00 | \$ 45.00 |
| LAV1 | 1 | ea | \$ | 466.23 | \$ | 466.23 | 3 | \$75.00 | \$ 225.00 |
| MV2 | 1 | ea | \$ | 115.22 | \$ | 115.22 | 1 | \$75.00 | \$ 75.00 |
| Lav Carrier | 1 | ea | \$ | 295.21 | \$ | 295.21 | 2 | \$75.00 | \$ 150.00 |
| angle stops | 2 | ea | \$ | 38.99 | \$ | 77.98 | 0 | \$75.00 | \$ - |
| p trap cover | 1 | ea | \$ | 45.15 | \$ | 45.15 | 0 | \$75.00 | \$ - |
| supply lines | 2 | ea | \$ | 65.22 | \$ | 130.44 | 0 | \$75.00 | \$ - |
| ADA offset | 1 | ea | \$ | 78.22 | \$ | 78.22 | 0 | \$75.00 | \$ - |
| 3x2 pvc wye | 1 | ea | \$ | 38.00 | \$ | 38.00 | 1.3 | \$75.00 | \$ 97.50 |
| 2" pvc 1/8 bend | 2 | ea | \$ | 8.27 | \$ | 16.54 | 0.63 | \$75.00 | \$ 94.50 |
| 2" pvc LS 1/4 bend | 3 | ea | \$ | 15.21 | \$ | 45.63 | 0.63 | \$75.00 | \$ 141.75 |
| 2" pvc 1/4 bend | 3 | ea | \$ | 9.25 | \$ | 27.75 | 0.63 | \$75.00 | \$ 141.75 |
| Excavation | 2.73 | yds | \$ | 80.00 | \$ | 218.40 | 1 | \$75.00 | \$ 204.75 |
| 3/4x1/2 copper tee | 1 | ea | \$ | 15.77 | \$ | 15.77 | 0.95 | \$75.00 | \$ 71.25 |
| 3/4" copper tee | 1 | ea | \$ | 16.41 | \$ | 16.41 | 0.95 | \$75.00 | \$ 71.25 |
| 1/2" copper 90 | 6 | ea | \$ | 3.98 | \$ | 23.88 | 0.6 | \$75.00 | \$ 270.00 |
| 2" pvc sanitary tee | 2 | ea | \$ | 15.61 | \$ | 31.22 | 0.95 | \$75.00 | \$ 142.50 |
| insulation | 40 | ft | \$ | 3.65 | \$ | 146.00 | 0.35 | \$75.00 | \$ 1,050.00 |
| hangers | 10 | ea | \$ | 5.00 | \$ | 50.00 | 0.75 | \$75.00 | \$ 562.50 |
| saddles | 10 | ea | \$ | 1.25 | \$ | 12.50 | 0.09 | \$75.00 | \$ 67.50 |
| p-trap | 1 | ea | \$ | 66.36 | \$ | 66.36 | 0 | \$75.00 | \$ - |
| 3/4x1/2x1/2 copper tee | 1 | ea | \$ | 19.35 | \$ | 19.35 | 0.95 | \$75.00 | \$ 71.25 |
| Delivery | 1 | lot | \$ | 100.00 | \$ | 100.00 | 0 | \$0.00 | \$ - |
| | | | | Material | \$ | 2,328.16 | | Labor | \$ 3,796.50 |

Exclusions:

See next page for definition of consumables

BIM models are provided in Autodesk BUILD in the Files section to all subcontractors and anyone invited to the project. Coordinated with other MEp-F and structural subcontractors.

| | | 1 | |
|--------------|-----------|---|----------------|
| Labor | | 1 | \$ 3,796.50 |
| Material | | | \$ 2,328.16 |
| 🧡 Consumab | les | | \$ 379.65 |
| ⊿ BIM | | | \$ 759.33 |
| / | sub total | | \$ 7,263.64 |
| OH&P | | | \$ 726.36 |
| | total | | \$ 7,990.00 |
| | | | |

Unit cost is Fair if it is a Crew Rate of :

0.25 Foreman

1.00 Plumber

1.00 Helper

50 hrs to:

Material handle

Excvations, clean up and spoil haul off Install sink and mixing valve Install pipe and insulation

Clean up

Alexander Ragland

From: Alexander Ragland

Sent: Wednesday, June 18, 2025 10:10 AM

To: Alexander Ragland

Subject: RE: La Vernia ISD - ASI # 9 & 10

From: Albert Hernandez <albert@mimechtx.com>

Sent: Monday, June 16, 2025 4:06 PM

To: Alexander Ragland <ARagland@bartlettcocke.com>; Christian Cortes <CCortes@bartlettcocke.com>

Cc: Oziel Padilla < OPadilla@bartlettcocke.com >; Juan Vasquez < JVasquez@bartlettcocke.com >; David Winkelmann

<DWinkelmann@bartlettcocke.com>
Subject: Re: La Vernia ISD - ASI # 9 & 10

Consumables are calculated as a general percentage of the total labor cost, based on historical data and usage trends.

These consumables include all materials and supplies necessary to complete the work efficiently and safely. Examples include:

- Copper Work: Requires solder, flux, flux brushes, and fuel for heating and soldering.
- Hangers: Involves the use of blades or grinders for cutting.
- PVC Installation: Requires solvent, primer (for bonding fittings), and cutting tools such as pipe blades.
- **Underground Work**: Needs fuel for operating equipment and various other materials essential for completing underground installations.

This percentage-based approach ensures consistent and accurate estimation of consumable costs across all project types.

I calculate all vertical and horizontal piping unless there is a clear indication that the existing pipe will remain undisturbed or, in this case, if there is no specific instruction to replace it.



Alexander Ragland

From: Albert Hernandez <albert@mjmechtx.com>

Sent: Monday, June 16, 2025 4:15 PM

To: Alexander Ragland Cc: Christian Cortes

Subject: Re: LVISD - PR 8 - AGCM REVIEW.pdf

Follow Up Flag: Follow up Flag Status: Flagged

There is no clear indication that ¾" copper pipe is required for the lavatory and washing machine box.

However, based on past installations, running ¾" copper and reducing to ½" at the fixture has proven sufficient. The last thing we want as a team is too undersize the line and risk it not meeting demand—especially during a full wash cycle at the washer. To avoid performance issues, I chose to run full-size ¾" copper to the general area, then reduce to ½" near the lavatory and washer box, matching the specified fixture connection size.

Thank you



From: Alexander Ragland <ARagland@bartlettcocke.com>

Sent: Thursday, June 12, 2025 7:50 AM


To: Albert Hernandez <albert@mjmechtx.com> **Cc:** Christian Cortes <CCortes@bartlettcocke.com>

Subject: LVISD - PR 8 - AGCM REVIEW.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Albert,

Please see the attached comments on your pricing from the owner's rep. Please identify where the ¾" copper piping is, if it is a vertical piece just please make note of that. Please also provide a definition of consumables whenever you include it on a quote so we avoid repeating this with future changes. I will handle the BIM questions.



Proposal Request

PROJECT: (name and address)
La Vernia ISD 2023 Bond 22-075

OWNER: (name and address) La Vernia ISD 13600 US Highway 87 W, La Vernia, TX 78121 **CONTRACT INFORMATION:**

Contract For: General Construction

Date:

ARCHITECT: (name and address)
Pfluger Architects
200 E. Grayson, Ste. 115
San Antonio, Texas 78215

Architect's Project Number: 22075 Proposal Request Number: 08 Proposal Request Date: April 25, 2025

CONTRACTOR: (name and address)
Bartlett Cocke General Contractors
8706 Lockway Street
San Antonio, Texas 78217

The Owner requests an itemized proposal for changes to the Contract Sum and Contract Time for proposed modifications to the Contract Documents described herein. The Contractor shall submit this proposal within fourteen (14) days or notify the Architect in writing of the anticipated date of submission.

(Insert a detailed description of the proposed modifications to the Contract Documents and, if applicable, attach or reference specific exhibits.)

Provide itemized cost proposal to install wall mounted sink at Junior High School addition in room M105.2 Laundry. Contractor to provide adequate blocking for owner provided soap dispenser and paper towel dispenser.

PR # 8 (pages 1 thru 3), attached.

THIS IS NOT A CHANGE ORDER, A CONSTRUCTION CHANGE DIRECTIVE, OR A DIRECTION TO PROCEED WITH THE WORK DESCRIBED IN THE PROPOSED MODIFICATIONS.

REQUESTED BY THE ARCHITECT:

Braden Haley, AIA
PRINTED NAME AND TITLE





AUSTIN

1120 S Capital of Texas Hwy Building 1, Suite 150 Austin, Texas 78746 512 306 9650

SAN ANTONIO

9830 Colonnade Blvd Suite 230 San Antonio, Texas 78230 210 349 1400

PROPOSAL REQUEST

PR No.: 08 / Delta 18 **Date**: 04/11/2025

Project: La Vernia ISD Renovations

Number: 25480

To: Pfluger Architects From: MEP Engineering, Inc.

Owner: La Vernia ISD

PLEASE ISSUE THE FOLLOWING CHANGES TO THE CONTRACTOR FOR PRICING.

Description:

P1.1M - UNDERFLOOR PLAN - JUNIOR HIGH - AREA A-1 - PLBG

1. Add 2" waste to serve hand sink at Laundry Room M105.2 as shown on attached, revised sheet.

P2.1M - FIRST FLOOR - JUNIOR HIGH - AREA A-1 - PLBG


1. Add 2" Vent, 1/2" CW, & 1/2" HW to serve hand sink at Laundry Room M105.2 as shown on attached revised sheet.

Attachments:

- 1. P1.1M (30X42).
- 2. P2.1M (30X42).

Issued by the Engineer:

James M. Calahan, PE
Mike Calahan, PE



ice: 210.227.2724 | fax: 210.2200 E. Grayson Street, Suite 115

ENGINEER RING

SAN ANTONIO 9830 COLOMBAGE BIVITE 230 | San Antonio, TX 78230

TEXAS REGISTERED ENGINEERING FIRM #342

LA VERNIA INDEPENDENT SCHOOL DIS DISTRICT WIDE ADDITIONS / RENOVAT JUNIOR HIGH SCHOOL & HIGH SCHO

> SCHOOL DISTRICT 13600 US HIGHWAY 87 W LA VERNIA, TX 78121



PACKAGE 2

05/31/2024 REVISIONS: PR NO. 08 06/14/2024 04/16/2025 FIRST FLOOR JUNIOR HIGH -AREA A-1 - PLBG

PR # 8 3 of 3

P2.1M

PACKAGE 2

GENERAL NOTES - FIRE PROTECTION

1. DESIGN, FURNISH, & INSTALL A WET PIPE FIRE SPRINKLER SYSTEM IN ACCORDANCE W/ NFPA 13, REQUIREMENTS OF OWNER'S INSURANCE UNDERWRITER, & REQUIREMENTS OF AUTHORITY HAVING

2. REFER TO THE SPECIFICATIONS.

3. OBTAIN STAMPED, APPROVED DRAWINGS FROM AUTHORITY HAVING JURISDICTION AND, IF APPLICABLE, ENGINEER REPRESENTING OWNER'S INSURANCE UNDERWRITER, PRIOR TO BEGINNING SYSTEM

4. PIPING, WHERE INDICATED, REPRESENTS SUGGESTED ROUTING; THE FIRE PROTECTION CONTRACTOR IS RESPONSIBLE FOR DETERMINING THE FINAL ROUTING OF ALL PIPING.

5. INCLUDE ALL PIPING, FITTINGS, OFFSETS, SPRINKLER, & ALL APPURTENANCES REQUIRED FOR A COMPLETE INSTALLATION. GIVE FIRST PRIORITY TO DUCTWORK, PIPING, CONDUIT, ETC. WHEN ROUTING SPRINKLER

KEYED NOTES - FIRE PROTECTION

1. PROTECT THE ENTIRE BUILDING WITH AN AUTOMATIC WET PIPE SPRINKLER SYSTEM. RE: GENERAL NOTES FIRE PROTECTION AND SPECIFICATIONS.

KEYED NOTES - PLUMBING

1. HOT & COLD UP TO FIXTURE ABOVE. 3" WASTE PIPING DOWN FROM FIXTURE ABOVE. OFFSET AS SHOWN AND DROP TO BELOW FINISHED FLOOR. RE: 1/P2.2M FOR CONTINUATION ABOVE.

2. FLOOR DRAIN WITH FLUSH VALVE TYPE TRAP PRIMER CONNECTION FITTING. ROUTE 1/2" COPPER TUBING FROM TRAP PRIMER FITTING OF FLOOR DRAIN TO STUB-UP INSIDE PLUMBING CHASE LOCATION. RE: 5/P6.1

FOR TRAP PRIMER PIPING DETAIL. 3. HOT & COLD WATER DOWN TO (2) HB-1. MAKE ALL FINAL CONNECTIONS.

4. PRECISION PLUMBING PRODUCTS ELECTRONIC TRAP PRIMER MODEL # MPB-500 OR APPROVED EQUIVALENT. INSTALL TRAP PRIMER IN WALL AT 36" AFF PER MANUFACTURERS RECOMMENDATIONS. RE: 5/P6.1 FOR TRAP PRIMER PIPING DETAIL.

5. HOT & COLD UP TO FIXTURE ABOVE. 2" WASTE PIPING DOWN FROM FIXTURE ABOVE. RE: 1/P2.2M FOR

CONTINUATION ABOVE.

6. 2" WASTE PIPING DOWN FROM HUB DRAIN ABOVE. RE: 1/P2.2M FOR CONTINUATION ABOVE.

7. 3" WASTE DOWN TO BELOW. RE: 1/P1.1M FOR CONTINUATION BELOW.

FURNISHED.

SPECIFICATIONS.

6. INCLUDE WATER HAMMER ARRESTERS WHERE REQUIRED BY CODE & RECOMMENDED BY THE MANUFACTURER. REFER TO THE SPECIFICATIONS. WATER HAMMER ARRESTERS ARE NOT INDICATED ON THE DRAWINGS.

5. LOCATE ALL VALVES IN MECHANICAL ROOMS NO MORE THAN 7 FEET ABOVE FLOOR LEVEL.

1. REFER TO LEGEND SHEET FOR LEGEND, ABBREVIATIONS, & GENERAL MECHANICAL NOTES. RE:

2. REFER TO THE PLUMBING FIXTURE CONNECTION SCHEDULE FOR PIPING TO INDIVIDUAL FIXTURES.

MINIMUM CW & HW PIPE SIZE IS 3/4", VENT IS 2", & WASTE IS 4" UNLESS OTHERWISE INDICATED.

3. AS SOON AS POSSIBLE AFTER AWARD OF CONTRACT, LAY OUT EXACT ROUGH-IN LOCATIONS OF ALL

FIXTURES, DRAINS, WALL & FLOOR PENETRATIONS, ETC. PRIOR TO BEGINNING CUTTING OR CORING OPERATIONS. MAKE ADJUSTMENTS AS REQUIRED TO CLEAR STRUCTURAL OR OTHER OBSTRUCTIONS.


4. INCLUDE TRAP PRIMERS ON ALL FLOOR DRAIN, FLOOR SINK & HUB DRAIN TRAPS. USE VACUUM BREAKER

TRAP PRIMER ADAPTERS FROM WATER CLOSET FLUSH VALVES WHEREVER POSSIBLE. REFER TO THE SPECIFICATIONS, THE DETAILS AND OTHER DRAWING NOTES FOR ADDITIONAL DIRECTION REGARDING

GENERAL NOTES - PLUMBING

7. INCLUDE CLEANOUTS WHERE REQUIRED BY CODE, AS WELL AS IN ADDITIONAL LOCATIONS REQUIRED IN THE SPECIFICATIONS. ALL CLEANOUTS ARE NOT INDICATED ON THE DRAWINGS.

8. INCLUDE PIPING, VALVES, AND ALL APPURTENANCES AND MAKE ALL FINAL CONNECTIONS TO ITEMS OF EQUIPMENT SUCH AS WATER CONDITIONERS, COFFEE MAKERS, ICE MACHINES, WASHING MACHINES, OTHER KITCHEN EQUIPMENT, ETC. WHETHER EQUIPMENT IS OWNER FURNISHED OR CONTRACTOR



Proposal Request

PROJECT: (name and address)
La Vernia ISD 2023 Bond 22-075

OWNER: (name and address) La Vernia ISD 13600 US Highway 87 W, La Vernia, TX 78121 **CONTRACT INFORMATION:**

Contract For: General Construction

Date:

ARCHITECT: (name and address)
Pfluger Architects
200 E. Grayson, Ste. 115
San Antonio, Texas 78215

Architect's Project Number: 22075 Proposal Request Number: 08 Proposal Request Date: April 25, 2025

CONTRACTOR: (name and address)
Bartlett Cocke General Contractors
8706 Lockway Street
San Antonio, Texas 78217

The Owner requests an itemized proposal for changes to the Contract Sum and Contract Time for proposed modifications to the Contract Documents described herein. The Contractor shall submit this proposal within fourteen (14) days or notify the Architect in writing of the anticipated date of submission.

(Insert a detailed description of the proposed modifications to the Contract Documents and, if applicable, attach or reference specific exhibits.)

Provide itemized cost proposal to install wall mounted sink at Junior High School addition in room M105.2 Laundry. Contractor to provide adequate blocking for owner provided soap dispenser and paper towel dispenser.

PR # 8 (pages 1 thru 3), attached.

THIS IS NOT A CHANGE ORDER, A CONSTRUCTION CHANGE DIRECTIVE, OR A DIRECTION TO PROCEED WITH THE WORK DESCRIBED IN THE PROPOSED MODIFICATIONS.

REQUESTED BY THE ARCHITECT:

Braden Haley, AIA
PRINTED NAME AND TITLE





AUSTIN

1120 S Capital of Texas Hwy Building 1, Suite 150 Austin, Texas 78746 512 306 9650

SAN ANTONIO

9830 Colonnade Blvd Suite 230 San Antonio, Texas 78230 210 349 1400

PROPOSAL REQUEST

PR No.: 08 / Delta 18 **Date**: 04/11/2025

Project: La Vernia ISD Renovations

Number: 25480

To: Pfluger Architects From: MEP Engineering, Inc.

Owner: La Vernia ISD

PLEASE ISSUE THE FOLLOWING CHANGES TO THE CONTRACTOR FOR PRICING.

Description:

P1.1M - UNDERFLOOR PLAN - JUNIOR HIGH - AREA A-1 - PLBG

1. Add 2" waste to serve hand sink at Laundry Room M105.2 as shown on attached, revised sheet.

P2.1M - FIRST FLOOR - JUNIOR HIGH - AREA A-1 - PLBG


1. Add 2" Vent, 1/2" CW, & 1/2" HW to serve hand sink at Laundry Room M105.2 as shown on attached revised sheet.

Attachments:

- 1. P1.1M (30X42).
- 2. P2.1M (30X42).

Issued by the Engineer:

James M. Calahan, PE
Mike Calahan, PE



ice: 210.227.2724 | fax: 210.2200 E. Grayson Street, Suite 115

ENGINEER RING

SAN ANTONIO 9830 COLOMBAGE BIVITE 230 | San Antonio, TX 78230

TEXAS REGISTERED ENGINEERING FIRM #342

LA VERNIA INDEPENDENT SCHOOL DIS DISTRICT WIDE ADDITIONS / RENOVAT JUNIOR HIGH SCHOOL & HIGH SCHO

> SCHOOL DISTRICT 13600 US HIGHWAY 87 W LA VERNIA, TX 78121



PACKAGE 2

PROJECT NO. 22-075

DATE 05/31/2024

REVISIONS: PR NO. 08

2 06/14/2024

18 04/16/2025

FIRST FLOOR
JUNIOR HIGH -

AREA A-1 - PLBG
P2.1M
PACKAGE 2

GENERAL NOTES - FIRE PROTECTION

- DESIGN, FURNISH, & INSTALL A WET PIPE FIRE SPRINKLER SYSTEM IN ACCORDANCE W/ NFPA 13, REQUIREMENTS OF OWNER'S INSURANCE UNDERWRITER, & REQUIREMENTS OF AUTHORITY HAVING JURISDICTION.
- 2. REFER TO THE SPECIFICATIONS.
- 3. OBTAIN STAMPED, APPROVED DRAWINGS FROM AUTHORITY HAVING JURISDICTION AND, IF APPLICABLE, ENGINEER REPRESENTING OWNER'S INSURANCE UNDERWRITER, PRIOR TO BEGINNING SYSTEM INSTALLATION.
- 4. PIPING, WHERE INDICATED, REPRESENTS SUGGESTED ROUTING; THE FIRE PROTECTION CONTRACTOR IS RESPONSIBLE FOR DETERMINING THE FINAL ROUTING OF ALL PIPING.
- 5. INCLUDE ALL PIPING, FITTINGS, OFFSETS, SPRINKLER, & ALL APPURTENANCES REQUIRED FOR A COMPLETE INSTALLATION. GIVE FIRST PRIORITY TO DUCTWORK, PIPING, CONDUIT, ETC. WHEN ROUTING SPRINKLER

KEYED NOTES - FIRE PROTECTION

1. PROTECT THE ENTIRE BUILDING WITH AN AUTOMATIC WET PIPE SPRINKLER SYSTEM. RE: GENERAL NOTES FIRE PROTECTION AND SPECIFICATIONS.

KEYED NOTES - PLUMBING

- HOT & COLD UP TO FIXTURE ABOVE. 3" WASTE PIPING DOWN FROM FIXTURE ABOVE. OFFSET AS SHOWN AND DROP TO BELOW FINISHED FLOOR. RE: 1/P2.2M FOR CONTINUATION ABOVE.
- 2. FLOOR DRAIN WITH FLUSH VALVE TYPE TRAP PRIMER CONNECTION FITTING. ROUTE 1/2" COPPER TUBING FROM TRAP PRIMER FITTING OF FLOOR DRAIN TO STUB-UP INSIDE PLUMBING CHASE LOCATION. RE: 5/P6.1 FOR TRAP PRIMER PIPING DETAIL.
- 3. HOT & COLD WATER DOWN TO (2) HB-1. MAKE ALL FINAL CONNECTIONS.

7. 3" WASTE DOWN TO BELOW. RE: 1/P1.1M FOR CONTINUATION BELOW.

- 4. PRECISION PLUMBING PRODUCTS ELECTRONIC TRAP PRIMER MODEL # MPB-500 OR APPROVED EQUIVALENT. INSTALL TRAP PRIMER IN WALL AT 36" AFF PER MANUFACTURERS RECOMMENDATIONS. RE: 5/P6.1 FOR TRAP PRIMER PIPING DETAIL.
- 5. HOT & COLD UP TO FIXTURE ABOVE. 2" WASTE PIPING DOWN FROM FIXTURE ABOVE. RE: 1/P2.2M FOR CONTINUATION ABOVE.
- WALANTE DIDING DOWN EDOM HUD DRAIN ADOVE DE 4/DO M FOR CONTINUATION ADOVE
- 6. 2" WASTE PIPING DOWN FROM HUB DRAIN ABOVE. RE: 1/P2.2M FOR CONTINUATION ABOVE.
- MANUFACTURER. REFER TO THE SPECIFICATIONS. WATER HAMMER ARRESTERS ARE NOT INDICATED ON THE DRAWINGS.

5. LOCATE ALL VALVES IN MECHANICAL ROOMS NO MORE THAN 7 FEET ABOVE FLOOR LEVEL.

6. INCLUDE WATER HAMMER ARRESTERS WHERE REQUIRED BY CODE & RECOMMENDED BY THE

GENERAL NOTES - PLUMBING

SPECIFICATIONS.

1. REFER TO LEGEND SHEET FOR LEGEND, ABBREVIATIONS, & GENERAL MECHANICAL NOTES. RE:

2. REFER TO THE PLUMBING FIXTURE CONNECTION SCHEDULE FOR PIPING TO INDIVIDUAL FIXTURES.

MINIMUM CW & HW PIPE SIZE IS 3/4", VENT IS 2", & WASTE IS 4" UNLESS OTHERWISE INDICATED.

3. AS SOON AS POSSIBLE AFTER AWARD OF CONTRACT, LAY OUT EXACT ROUGH-IN LOCATIONS OF ALL

FIXTURES, DRAINS, WALL & FLOOR PENETRATIONS, ETC. PRIOR TO BEGINNING CUTTING OR CORING OPERATIONS. MAKE ADJUSTMENTS AS REQUIRED TO CLEAR STRUCTURAL OR OTHER OBSTRUCTIONS.

4. INCLUDE TRAP PRIMERS ON ALL FLOOR DRAIN, FLOOR SINK & HUB DRAIN TRAPS. USE VACUUM BREAKER

TRAP PRIMER ADAPTERS FROM WATER CLOSET FLUSH VALVES WHEREVER POSSIBLE. REFER TO THE SPECIFICATIONS, THE DETAILS AND OTHER DRAWING NOTES FOR ADDITIONAL DIRECTION REGARDING

- INCLUDE CLEANOUTS WHERE REQUIRED BY CODE, AS WELL AS IN ADDITIONAL LOCATIONS REQUIRED IN THE SPECIFICATIONS. ALL CLEANOUTS ARE NOT INDICATED ON THE DRAWINGS.
- 8. INCLUDE PIPING, VALVES, AND ALL APPURTENANCES AND MAKE ALL FINAL CONNECTIONS TO ITEMS OF EQUIPMENT SUCH AS WATER CONDITIONERS, COFFEE MAKERS, ICE MACHINES, WASHING MACHINES, OTHER KITCHEN EQUIPMENT, ETC. WHETHER EQUIPMENT IS OWNER FURNISHED OR CONTRACTOR

