

Change Proposal Request

Project: **Galveston ISD - Central Middle School**
3014 Sealy Ave.
Galveston, TX 77550

Request

6

Construction Project #:

Walton Job No: 3-1204-11

Date 7/24/2023

To: PBK Architects / Beam Professionals
11 Greenway Plaza, 22nd. Floor
Houston, Tx 77046

Attn: Mr. Jason Benoit

Condition Encountered:

PBK/Beam CPR #6 - Area D1 - Deteriorated decking. Demo already installed roofing and existing roofing system including light-weight concrete, gypsum deck and bulb T type framing down to the existing bar joist.

Description of Work:

Provide temporary protection of gymnasium floor utilizing, visqueene, 2" ISO and 3/4" plywood covering half the gym.

VA-03 - Install new 1.5" Type BA 20g. G-90 finish decking followed by SOW in 02. Remove and dispose of all debris generated by job.

VA - 03	Labor	\$343,635.11
	Materials	\$422,374.17
	P&P Bonds	\$15,320.19
	FOR THE SUM OF	\$781,329.46

Exclusions: engineering of any kind.

30 Additional days will be required for this change

NOTE:

F. W. Walton Inc. terms and conditions apply.
F.W. Walton Inc. is intending to protect the gym floor best as possible utilizing visqueene, 2.2" ISO and 3/4" plywood and welcome any additional guidance to protect the floor. However, there are no contingencies built into the above pricing and any damages that should arise will be billed in addition to the above pricing or repaired by the district upon completion. F. W. Walton Inc. terms and conditions

If I can provide you with any additional information, please call me @ 713-674-9777.

Sincerely,

F.W. Walton Inc.
Tony Walton, Vice President

Name: Title: Date: