

FACILITIES/CONSTRUCTION REPORT DECEMBER 2023

BHS Sportsplex:

12-1 Breezy, cool@32 degrees. Sletten pour/finish concrete for north headwall, 5 workers. Trails End haul concrete with 1 mixer truck, 2 loads. Circle R haul in rip-rap with 2 dump trucks, 2 workers.

12-4 Windy, warm@42degrees. Schellinger topsoiling, 1 loader place topsoil and 1 tracked skidsteer spread topsoil, 3 workers. Sletten strip forms for north headwall, set wall forms for east headwall, 3 workers.

12-5 Windy, warm@52 degrees. Schellinger spread topsoil with 1 tracked skidstter, backfill north headwall with 1 excavator, compact with 1 sheepsfoot trench roller, place rip-rap at north headwall with 1 excavator, 3 workers. Sletten pour/finish concrete for east headwall, 5 workers. Trails End haul concrete with 1 mixer truck, 1 worker, 1 load.

12-6 Windy, warm@60 degrees. Schellinger landscape north headwall, dig drainage with 1 excavator, 1 worker. Sletten strip forms for east headwall, set wall forms for west headwall, dewater, 3 workers.

12-7 Rainy, cool@34 degrees. Sletten set wall forms for west headwall, dewater, 3 workers.

12-11 Rainy, cool@32 degrees. Sletten start forming up footings for handicap seating at football stadium, 4 workers.

12-12 Windy, cool@30 degrees. Sletten set forms for footings for handicap seating at football stadium, 4 workers.

12-13 Windy, warm@42 degrees. Sletten set footings for handicap seating at football stadium, pour/finish concrete footings, 4 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker.

12-14 Calm, warm@44 degrees. Sletten set forms for footings for handicap seating at football stadium, pour/finish concrete footings, 4 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker.

12-15 Windy, cool@34 degrees. Sletten strip footing forms, set wall forms for handicap seating at football stadium, 8 workers.

12-18 Windy, warm@54 degrees. Sletten set wall forms for handicap seating at football stadium, pour/finish concrete walls and slab at football stadium. Set wall forms for west headwall at baseball field, 4 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.

12-19 Breezy, warm@47 degrees. Sletten strip wall forms for handicap seating at football stadium. Pour/finish concrete for west headwall at baseball field, 4 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker.

12-20 Breezy, warm@44 degrees. Sletten strip headwall forms, backfill around handicap seating at football stadium, 4 workers.

12-21 Calm, warm@44 degrees. Sletten dig post holes, set posts for anchor posts (2) for cattle guard wings, 2 workers.