

FACILITIES/CONSTRUCTION REPORT AUGUST 2021

BHS Sportsplex:

8-2 Smoky, hot. Sletten install backrests, covers, handrails on bleachers grandstand, 5 workers. American Electric install electric panel outbuilding, 4 workers. Trails End saw cut and tear out asphalt in parking lot that sunk over the water line, mini-excavator, tracked skidsteer and dump truck, 3 workers.

8-3 Smoky, hot. Sletten install backrests, covers, handrails on bleachers grandstand, 5 workers. Action Plumbing install fixtures restrooms grandstand. American Electric install electric wiring/fixtures outbuilding, 4 workers. Trails End dig electric for SB field outbuilding, mini-excavator , grade for slab outbuilding with tracked skidsteer, 3 workers.

8-4 Smoky, hot. Sletten install backrests, covers, handrails on bleachers grandstand, 5 workers. Action Plumbing install fixtures restrooms grandstand. American Electric install electric wiring/fixtures outbuilding, 4 workers. Trails End landscaping sportsplex with mini-excavator and tracked skidsteer, 3 workers.

8-5 Smoky, hot. Rocky Mountain Hardscapes install basketball goals (5) and court mat, 4 workers. Sletten install backrests, covers, handrails on bleachers grandstand, 5 workers. American Electric install electric wiring/fixtures grandstand, 4workers. Trails End landscaping sportsplex with mini-excavator, tracked skidsteer and dump truck, 4 workers.

8-6 Smoky, hot. Rocky Mountain Hardscapes install basketball goals (5) and court mat, 4 workers. Sletten install backrests, covers, handrails on bleachers grandstand, 5 workers. American Electric install electric wiring/fixtures grandstand, 4workers. Trails End landscaping sportsplex with mini-excavator, tracked skidsteer and dump truck, 4 workers.

8-9 Cloudy, cool. Sletten install backrests, covers, handrails on bleachers grandstand, 5 workers.

8-10 Breezy, warm. Rocky Mountain Hardscapes paint lines on court mat, 2 workers. Sletten install backrests, covers, and handrails on bleachers grandstand, 5 workers. American Electric install electric wiring/fixtures outbuilding, 4 workers. Billedeaux pour/finish slab at outbuilding 5 workers. Trails End sub excavate parking lot with mini-excavator, lay geotextile liner and compact with jumping jack and smooth drum above waterline, 3 workers and haul concrete 1 mixer truck, 2 loads. TDH test compaction at sub excavation above the water line, 103% compaction, 1 worker.

8-11 Breezy, warm. Rocky Mountain Hardscapes paint lines on court mat, 2 workers. Sletten clean bleachers grandstand, 5 workers and install restroom fixtures, 4 workers. American Electric install electric wiring/fixtures outbuilding, 4 workers. Billedeaux form slab at outbuilding, 5 workers. Trails End grade shot put area, loader placing material, dozer and tracked skidsteer grading and smooth drum roller compacting, 3 workers. Mild Fence started install 3-rail wood fence, drive posts with tracked skidsteer with pounder, 3 workers.

8-12 Sunny, hot. Sletten install backrests, covers, and handrails on bleachers, grandstand, 5 workers. American Electric install electric wiring/fixtures grandstand, 4 workers. Billedeaux pour/finish slab at outbuilding and pour/finish sub excavation in parking lot, 5 workers. Mild Fence install 3-rail wood fence with tracked skidsteer, 4 workers and started drilling holes for 10' chain-link fence around sports courts, tractor with auger, 3 workers.

8-13 Sunny, hot. Sletten install backrests, covers, and handrails on bleachers grandstand, 3 workers and install restroom fixtures, 4 workers. Mild Fence install 3-rail wood fence and drive posts with tracked skidsteer with driver 4 workers, and pour concrete in holes for 10' chain-link fence around sports courts, 3 workers. Trails End haul concrete with mixer truck, 1 load, 1 worker.

8-16 Smoky, hot. Sletten install backrests, covers, and handrails on bleachers grandstand, 3 workers and install restroom fixtures, 4 workers. Mild Fence install 3-rail wood fence and drive posts with tracked skidsteer with driver 4 workers.

8-17 Cloudy, rain. Sletten install backrests, covers, and handrails on bleachers grandstand, 3 workers and install restroom fixtures, 4 workers.