

FACILITIES/CONSTRUCTION REPORT

JULY 2024

BHS Sportsplex:

7-13 Calm, hot@88 degrees. Nationwide Sports Construction fine grade ½" base @ 4-1/2" deep with tracked skidsteers (2) with grader attachment (1), compact with smooth drum roller, 3 workers.

7-15 Breezy, hot@84 degrees. Nationwide Sports Construction fine grade ½" base @ 4-1/2" deep with tracked skidsteer (2) with grader attachment (1), compact with smooth drum roller, 3 workers.

7-16 Calm, hot@88 degrees. Nationwide Sports Construction fine grade ½" base @ 4-1/2" deep with tracked skidsteer (2) with grader attachment (1), compact with smooth drum roller, 3 workers.

7-17 Calm, hot@90 degrees. Nationwide Sports Construction fine grade ½" base @ 4-1/2" deep with tracked skidsteer (2) with grader attachment (1), compact with smooth drum roller, 3 workers.

7-18 Calm, hot@88 degrees. Nationwide Sports Construction fine grade ½" base @ 4-1/2" deep with tracked skidsteer (2) with grader attachment (1), compact with smooth drum roller, 3 workers. Trails End haul in ½" minus chips for finish grade, 2 end dump trucks, 2 workers.

7-19 Calm, hot@91 degrees. Nationwide Sports Construction finish grading 4-1/2" depth of ½" base, start finish grade of ½" minus chips @ depth of 1-1/2" with tracked skidsteer (2) with grader attachment (1), compact with smooth drum roller, start framing to grade pitchers mound, 3 workers.

7-22 Calm. hot@92 degrees. Nationwide Sports Construction start framing to grade home base/plate and batters boxes, compact outfield with smooth drum roller and plate compactor, 4 workers.

7-23 Breezy, hot@91 degrees. Nationwide Sports Construction fine grading south pitchers bullpen by hand, 2 workers. Trails End haul ½" minus chips for finish grade, 1 end dump, 1 worker.

7-24 Breezy, hot@92 degrees. Nationwide Sports Construction fine grading finish of ½" minus chips @ depth of 1-1/2" with tracked skidsteer (2) with grader attachment (1), compact with smooth drum roller, 4 workers. Trails End haul ½" minus chips for finish grade, 1 end dump truck, 1 worker.

7-25 Windy, hot@76 degrees. Nationwide Sports Construction pour/finish concrete for pitchers mound and home base/plate and batters box, fine grade finish with ½" minus chips @ depth of 1-1/2" with tracked skidsteer (2) with grader attachment(1), compact with smooth drum roller, 4 workers. Sletten pour/finish concrete for section of curb at right field base line, left out for haul trucks to access field, 2 workers. Trails End haul concrete with 1 mixer truck, 1 worker, 1 load.

7-26 Breezy, hot@80 degrees. Nationwide Sports Construction fine grade finish with ½" minus chips @ depth of 1-1/2" with tracked skidsteer (2) with grader attachment (1), compact with smooth drum roller, 4 workers.

7-29 Breezy, hot@82 degrees. Nationwide Sports Construction unload 2 trucks of artificial turf with telehandler, 1 worker.