

FACILITIES/CONSTRUCTION REPORT OCTOBER 2019

BMS Renovation/Addition:

10-7 Trails End (subcontractor) has dozer, loader and backhoe removing asphalt from old parking lot. Loading 3 end dumps (trucks) out and hauling asphalt to Trails End gravel pit. Also took out existing driveway to kitchen service entrance, used gravel from parking lot to build temporary service road. Trails End has 6 workers.

10-8 Snowing-too wet.

10-9 Snowing-too wet.

10-10 Trails End finished hauling off asphalt/concrete added a side dumper (truck) along with 3 end dumps and loader, backhoe, and dozer. Trails End has 7 workers.

10-11 Trails End started hauling in import (pit run) for base coarse, added 2 belly dumps (truck) and dozer laying out materials. Trails End has 8 workers.

10-14 Trails End has grader, backhoe, and roller working. 5 trucks hauling pit run-2 belly dumps, 2 end dumps and 1 side dump. Dewatering wet areas of wet areas of existing parking lot. Trails End has 8-9 workers.

10-15 Trails End has backhoe, skidsteer filling in close to building and roller working on compaction, 2 trucks hauling pit run 1 belly dump and 1 side dump. Dewatering next to building where it has pooled up from snow melting off roof. Woith Engineering setting control points with 2 workers. Glacier Electric has 4 workers set 1 new power pole, Trails End has 5 workers.

10-16 Trails End has backhoe, grader and roller working on fill. Loader moved pile of topsoil to east lawn. Brought in trench roller (sheepsfoot) to get close to building. 3 Trucks hauling pit run and 2 inch minus with 2 belly dumps and 1 side dump. Trails End has 6 workers.

10-17 Trails End has backhoe, loader, grader, roller and trench roller working on fill. 3 trucks, 2 belly dumps and 1 side dump hauling pit run. Water truck watered down fill, later. TDH took first compaction test of fill 98-100%. Trails End has 6 workers, Glacier Electric has 3 workers digging trench with backhoe.

10-18 Trails End has backhoe, loader, grader, roller and water truck working on fill. 2 belly dumps hauling pit run. Trails End has 5 workers and left at 2 pm, Sletten's Roger Sand out today.

10-21 Trails End watered down fill and rolled. Glacier Electric back to dig trench for new power and internet (Access Montana) , also dug up the irrigation (water and electrical) lines for football field, was told by someone that area was going to be parking lot and clear digging. Glacier Electric started backfilling. Badger Daylighting locate underground utilities. Trails End has 1 worker and Badger 1 worker.

10-22 Glacier Electric finished backfilling trench, leaving damaged water/electric lines open. Trails End digging footing with excavator, TDH tested-100%

10-23 Snowing wet, Trails End has excavator digging footings located footings off control points and set up transit laser, 3 workers. Glacier Electric shut off power at 4:30 pm to change out transformer and transfer to new line done at 8:30 pm.

10-24 Windy, Trails End has mini excavator digging footings and skidsteer cleaning out trench, 2 workers. Wadsworth mobed in 1 mini excavator, 1 skidsteer, and equipment trailer .

10-25 Real windy, Trails End had to fix construction fence that was blown over and into trench, reinforced remaining fence. Mini excavator digging footings, trench roller compacting footings, 2 workers. Wind blew over power pole that supplied power to lights and irrigation pump to the fb field. Glacier Electric removed power lines and pole, also had to rewire transformer because 3 phase motors in the school weren't working properly from the 10/23 power line/transfer. Sletten's Roger Sand left at noon.