

Parkrose School District
Water Sampling Results
FY 15/16

Sample Number	Date & Time Sample Taken	Building Location	Room Location	Matrix Testing	Job Number	# Samples Taken	Test Limit	Test Result	Difference	Pass or (Fail)	Comments
1	6/5/16 at 7:11 pm	Sacramento	Kitchen Faucet	Drinking Water	6060601	1	0.0150	0.0012	0.0138	Pass	Update to SS fixture
2	6/5/16 at 7:09 pm	Sacramento	Main Hall Drinking Fountain	Drinking Water	6060601	1	0.0150	0.0003	0.0147	Pass	Added before the bond
3	6/5/16 at 7:06 pm	Sacramento	Room 5 Faucet	Drinking Water	6060601	1	0.0150	0.0003	0.0147	Pass	New Lines / Faucet
4	6/5/16 at 7:05 pm	Sacramento	Room 6 Faucet	Drinking Water	6060601	1	0.0150	0.0003	0.0147	Pass	New Lines / Faucet
5	6/5/16 at 7:17 pm	Sacramento	SS Health Room Faucet	Drinking Water	6060601	1	0.0150	0.0003	0.0147	Pass	
6	6/5/16 at 7:15 pm	Sacramento	Room 12 Faucet	Drinking Water	6060601	1	0.0150	0.0007	0.0143	Pass	New Lines / Faucet
7	6/5/16 at 7:14 pm	Sacramento	Room 15 Faucet	Drinking Water	6060601	1	0.0150	0.0005	0.0145	Pass	New Lines / Faucet

Sample Number	Date & Time Sample Taken	Building Location	Room Location	Matrix Testing	Job Number	# Samples Taken	Test Limit	Test Result	Difference	Pass or (Fail)	Comments
8	6/5/16 at 6:30 pm	Russell	Gym Drinking Fountain	Drinking Water	6060602	1	0.0150	0.0002	0.0148	Pass	Newer Fountain
9	6/5/16 at 6:32 pm	Russell	Main Office Health Faucet	Drinking Water	6060602	1	0.0150	0.0013	0.0137	Pass	Proclein / SS Fixture
10	6/5/16 at 6:54 pm	Russell	Room 6 Faucet	Drinking Water	6060602	1	0.0150	0.0006	0.0144	Pass	Newer Faucet
11	6/5/16 at 6:51 pm	Russell	Room 1 Faucet	Drinking Water	6060602	1	0.0150	0.0022	0.0128	Pass	Newer Faucet
12	6/5/16 at 6:50 pm	Russell	Room 13 Faucet	Drinking Water	6060602	1	0.0150	0.0010	0.0140	Pass	Newer Faucet
13	6/5/16 at 6:41 pm	Russell	Girls West Restroom Faucet	Drinking Water	6060602	1	0.0150	0.0019	0.0131	Pass	Updated Faucet Lines
14	6/5/16 at 6:34 pm	Russell	Room 16 Faucet	Drinking Water	6060602	1	0.0150	0.0009	0.0141	Pass	Newer Faucet

Sample Number	Date & Time Sample Taken	Building Location	Room Location	Matrix Testing	Job Number	# Samples Taken	Test Limit	Test Result	Difference	Pass or (Fail)	Comments
15	6/5/16 at 8:49 pm	Admin / Operations	Office Kitchen Faucet	Drinking Water	6060614	1	0.0150	0.0033	0.0117	Pass	Updated Lines / Faucet
16	6/5/16 at 8:46 pm	Admin / Operations	Maintenance Faucet	Drinking Water	6060614	1	0.0150	0.0052	0.0098	Pass	Older Line
17	6/5/16 at 8:47 pm	Admin / Operations	Bus Shop Faucet	Drinking Water	6060614	1	0.0150	0.0036	0.0114	Pass	Older sink / Fixture
18	6/5/2016	Admin / Operations	Driver Break Area Restroom	Drinking Water	6060614	1	0.0150	0.0011	0.0139	Pass	Proclein Sink / Newer Faucet & updated fixture lines

Sample Number	Date & Time Sample Taken	Building Location	Room Location	Matrix Testing	Job Number	# Samples Taken	Test Limit	Test Result	Difference	Pass or (Fail)	Comments
19	6/5/16 at 8:00 pm	High School - FAB	West Drinking Fountain	Drinking Water	6060615	1	0.0150	0.0101	0.0049	Pass	Updated 1999
20	6/5/16 at 7:58 pm	High School - FAB	East Art Room Slop Sink	Drinking Water	6060615	1	0.0150	0.0144	0.0006	Pass	Sediment Filter

Sample Number	Date & Time Sample Taken	Building Location	Room Location	Matrix Testing	Job Number	# Samples Taken	Test Limit	Test Result	Difference	Pass or (Fail)	Comments
21	6/5/16 at 6:18 pm	Thompson/Wheatly	Kitchen Faucet	Drinking Water	6060616	1	0.0150	0.0037	0.0113	Pass	Updated 1999
22	6/5/16 at 6:20 pm	Thompson/Wheatly	Room 2 Faucet	Drinking Water	6060616	1	0.0150	0.0050	0.0100	Pass	Sediment Filter

Sample Number	Date & Time Sample Taken	Building Location	Room Location	Matrix Testing	Job Number	# Samples Taken	Test Limit	Test Result	Difference	Pass or (Fail)	Comments
37	6/5/16 at 8:10	Helensview/Sumner	Kitchen Faucet	Drinking Water	6060617	1	0.0150	0.0061	0.0089	Pass	
38	6/5/16 at 8:13	Helensview/Sumner	Room 13 Faucet	Drinking Water	6060617	1	0.0150	0.0079	0.0071	Pass	

Sample Number	Date & Time Sample Taken	Building Location	Room Location	Matrix Testing	Job Number	# Samples Taken	Test Limit	Test Result	Difference	Pass or (Fail)	Comments
39	6/6/16 at 7:20 am	Knott	Kitchen Faucet	Drinking Water	6060618	1	0.0150	0.0038	0.0112	Pass	
40	6/6/16 at 7:32 am	Knott	Room 4 Faucet	Drinking Water	6060618	1	0.0150	0.0029	0.0121	Pass	
41	6/6/16 at 7:25 am	Knott	Room D Faucet	Drinking Water	6060618	1	0.0150	0.1700	(0.1550)	Fail	Note 1

**Parkrose School District
Water Sampling Results
FY 15/16**

42	6/6/16 at 7:22 am	Knott	Main Office Faucet	Drinking Water	6060618	1	0.0150	0.0260	(0.0110)	Fail	Note 1
43	6/6/16 at 7:28 am	Knott	Room 16 Faucet	Drinking Water	6060618	1	0.0150	0.0108	0.0042	Pass	
44	6/6/16 at 7:30 am	Knott	Boy's Rest Room Faucet	Drinking Water	6060618	1	0.0150	0.0232	(0.0082)	Fail	Note 1

Sample Number	Date & Time Sample Taken	Building Location	Room Location	Matrix Testing	Job Number	# Samples Taken	Test Limit	Test Result	Difference	Pass or (Fail)	Comments
23	6/5/16 at 7:40 pm	Shaver	Kitchen Faucet	Drinking Water	6060621	1	0.0150	0.0018	0.0132	Pass	
24	6/5/16 at 7:38 pm	Shaver	Main Hall Drinking Fountain	Drinking Water	6060621	1	0.0150	0.0009	0.0141	Pass	Newer Fountain
25	6/5/16 at 7:39 pm	Shaver	Gym Drining Fountain	Drinking Water	6060621	1	0.0150	0.0015	0.0135	Pass	Updated Fixture
26	6/5/16 at 7:30 pm	Shaver	Main Office Health Faucet	Drinking Water	6060621	1	0.0150	0.0008	0.0142	Pass	New Lines / Faucet
27	6/5/16 at 7:35 pm	Shaver	Room 17 Faucet	Drinking Water	6060621	1	0.0150	0.0009	0.0141	Pass	New Supply Lines / Faucet
28	6/5/16 at 7:37 pm	Shaver	Room 16 Faucet	Drinking Water	6060621	1	0.0150	0.0010	0.0140	Pass	New Supply Lines / Faucet
29	6/5/16 at 7:45 pm	Shaver	Room 2 Faucet	Drinking Water	6060621	1	0.0150	0.0011	0.0139	Pass	New Supply Lines / Faucet

Sample Number	Date & Time Sample Taken	Building Location	Room Location	Matrix Testing	Job Number	# Samples Taken	Test Limit	Test Result	Difference	Pass or (Fail)	Comments
30	6/5/16 at 8:32 pm	Prescott	Kitchen Faucet	Drinking Water	6060622	1	0.0150	0.0012	0.0138	Pass	New Lines / Faucet
31	6/5/16 at 8:29 pm	Prescott	Gym Drining Fountain West	Drinking Water	6060622	1	0.0150	0.0008	0.0142	Pass	Proclein / Update Fixture
32	6/5/2016	Prescott	Room 10 Faucet	Drinking Water	6060622	1	0.0150	0.0008	0.0142	Pass	New Lines / Faucet
33	6/5/16 at 8:25 pm	Prescott	Room 1 Faucet	Drinking Water	6060622	1	0.0150	0.0010	0.0140	Pass	New Lines / Faucet
34	6/5/2016	Prescott	West Main Hall Drinking Fountain	Drinking Water	6060622	1	0.0150	ND	None Detected	Pass	Newer Fountain
35	6/5/16 at 8:37 pm	Prescott	Room 18 Faucet	Drinking Water	6060622	1	0.0150	0.0138	0.0012	Pass	New Lines / Faucet
36	6/5/16 at 8:36 pm	Prescott	Room 17 Faucet	Drinking Water	6060622	1	0.0150	0.0137	0.0013	Pass	New Lines / Faucet

As of 6/13/16 - Parkrose School District performed 44 lead samples at different 9 sites - of these samples 3 failed - these three failures were at Knott (Morrison Ctr) Rental site.

Note 1 The corrective action we will take will be to flush the lines at these sites, inspect supply lines and replace the line at cost of \$25 each then replace the faucets at each site at cost of \$110 each and add a filter at a cost of \$137 each - total for each failed site \$272. The current estimated cost to repair all 3 sites is \$816. This is just an estimate - we will know more when we inspect the supply lines.

Schedule for Corrective Action Plan - Knott Site 6/14/16

- a 6/13/16 - Received results late afternoon and scheduled meeting with Supt for noon 6/14/16
- b 6/14/16 Discuss results and corrective action plan with Supt
- c 6/14/16 Phoned Scott Montgomery of the results and the plan / steps going forward
- d 6/14/16 District will go to the Knott site to turn off all three site that failed
- e 6/14/16 Scott M. from Morrison (Knott) will come by our office to pick up bottled water
- f 6/14/16 Facilities Director will contact our vendor to see if replacement parts are available
- g 6/15/16 If parts are available our facilities staff will replace (supply line, faucet and add a filter) for each of the three sites that failed
- h In 2 to 3 days the District will go back to Knott and have these 3 locations sampled again and see if the corrective action steps were successful.
- i Once the second sample results are received we will notify you of the results.

