

FACILITIES/CONSTRUCTION REPORT

AUGUST 2021

BMS Renovation/Addition:

8-5 Smoky, hot. Billedaux pour/finish concrete for 2 drop down curbs, at kitchen drive up and walking trail entrance, 4 workers. Trails End haul concrete with mixer truck, 1 workers, 2 loads. Pierce Flooring returned to replace the rejected floor tiles and repair door transitions, 3 workers.

8-6 Smoky, hot. Sletten caulk transition gap between original and new addition, erect basketball goals and place 6x6 posts for volleyball pit border, 5 workers.

8-11 Breezy, warm. Trails End locating irrigation sleeves under concrete walks, driveways , (1) left out under asphalt driveway in back, saw cut and dig up asphalt with mini-excavator and place 4" pvc sleeve, compact with jumping jack, 2 workers. Mild Fence returned to drill holes for chain link fence west of school, tractor with auger, 3 workers.

8-12 Sunny, hot. Trails End locate irrigation sleeves and water irrigation line with mini-excavator, 2 workers. Mild Fence pour concrete in holes for chain link fence, 3 workers. Trails End haul concrete with mixer truck, 1 load, 1 worker.

8-16 Smoky, hot. Trails End haul in sand for VB pit with dump truck, spread with tracked skidsteer, 3 workers. Billedaux form/pour over the left out irrigation sleeve under asphalt driveway in back, 2 workers. Trails End haul concrete with mixer truck, 1 load, 1 worker.

8-17 Cloudy, rain. Trails End landscaping VB pit/basketball court with tracked skidsteer, 2 workers. Jonas Sprinklers install underground sprinklers with trencher, 4 workers.