4-WEEK LOOK-AHEAD SCHEDULE **Lakeview Public Schools**

08/8/22 - 08/30/22

TBD = To Be Determined

			Aug						Aug						Aug						Aug					
NO.	**ACTIVITY**	**CONTRACTOR**		**8**	**9**	**10**	**11**	**12**		**15**	**16**	**17**	**18**	**19**		**22**	**23**	**24**	**25**	**26**		**29**	**30**			
	Interior Work																									
1	3A Cast In Place Concrete (L&M)	Sussner Construction		**C**																						
2	4A Masonry (L&M)	Sather Construction		**C**																						
3	5B Steel Erection (L&M)	Sussner Construction		**C**																						
4	6A Carpentry (L&M)	Sussner Construction								**?**	**?**															
5	6B Architectural Casework (T&M)	SM Woodcraft Inc.					**x**			**x**	**x**	**x**	**x**	**x**												
6	7A Roofing (L&M)	Kato Roofing Inc.		**C**																						
7	8A Doors,Frames,Hardware (MO)	Johnson Hardware		**C**																						
8	8C Overhead Doors (L&M)	API Garage Dr Store		**C**																						
9	8B Glazed Aluminum Doors	Midwest Glass										**?**	**?**	**?**												
10	9A Gypsum Systems (L&M)	RTL Const.		**C**																						
11	9B Tile Work (L&M)	Arnquist Flooring		**x**				**x**	**x**	**x**	**x**	**x**	**x**	**x**		**?**	**?**									
12	9D Floor Coverings ((T&M)	Arnquist Flooring		**C**																						
13	9C Acoustical Ceilings (L&M)	St. Cloud Acoustics		**C**																						
14	9D Flooring Coverings (L&M)	Rickway Carpet		**C**																						
15	9E Painting	Broadway Painting		**x**		**x**					**x**	**x**	**x**	**x**												
16	11A Score Boards (L&M)	Daktronics Inc.		**C**																						
17	22A Plumbing & Heating (T&M)	Lake Country Mech.											**?**	**?**												
18	26A Electrical (L&M)	Willmar Electric									**Cameras?**															
										Entry Doors?																
	Site Work																									
1	32A Bituminuos Paving (L&M)	Duininck Excavating		**C**																						
2	33A Exacating Sidewalks & Slabs	Sussner Construction		**C**																						
3	Centrury Fencing																									
	Landscaping																									
1	**Holiday in Blue**																									
2	**C= Complete**																									
3	**SC=Semi-Complete**																									
4	**Punch List**																									
5	**Owner Move-In!**																									