Add / Edit Schedule Item

Item Id:	1
Facility Name & Address:*	BENJAMIN MIDDLE SCHOOL, 28W300 St Charles Rd, West Chicago
Description of Facility:* Describe the year built, approximate square footage, and how many students the building houses.	Name of Facility: Benjamin Middle School; Grades: 5-8; Year Built: 1954 ; Additions: 1986, 1991, 1997 ; Square Footage: 65,900; Enrollment: 395 ; Site Acreage: 7.9 acres
Description of Work:* Be thorough, explaining what work needs to be completed including replacement and repairable related items to complete the project. Please make sure the category code matches the description of work.	HVAC: Mechanicals and Controls Installation of (1)-STAGE HEATING & COOLING mid-efficiency package commercial rooftop units. This rooftop will have a heating input capacity of 110,000 Btu's.This rooftop will have a cooling capacity of 36,000 Btu's (3 tons) rated efficiency of 14 SEER. Removal of all old equipment and debris from premises. -Installation of (1) new Carrier economizer to match new rooftop unit. -Installation of structural support system needed for new rooftop unit -Installation of (1) new adjustable pitched roof
Location of Work within the building/outside the building if it affects only a portion of the building: (i.e. North Wing classrooms)*	Main Office, Nurse Office and Conference Room
Project Priority Category:	D - Permanent Improvement Projects
Category Code:*	HVAC/Boilers
Total Work Cost: [0000]*	$ 120000
Estimated Start Date: [MM/DD/YYYY]*	06/01/2027
Estimated Completion Date: [MM/DD/YYYY]*	07/01/2027

Save Item | Delete | Cancel