Michael Ball Intermediate

November 2026 Update

POGUE
Built Together. Owned Together.

Main Entrance



Structural Steel at Classroom Wing



Storm Shelter & Kitchen



Exterior Stone Masonry



Interior Framing



Overall Site



Look Ahead

- Continue Steel Erection & Decking
- Continue Masonry
- Continue Roofing & Framing
- MEP Rough-in



Key Milestones

Key Milestone Tracking	
Town Permit	October 8, 2025
Mobilization	November 2025
Work Suspension for Redesign	April – July 2026
Steel Erection Complete	December 2026
Dry-in Building	February 2027
Substantial Completion	June 2027