Limited AHERA Asbestos Survey Report
Winfield Primary School
0S150 Winfield Road
Winfield, Illinois 60190
Prepared for:

Winfield School District 34
0S150 Winfield Road
Winfield, Illinoia 60190
Prepared by:

Intertek
4421 Harrison Streety
Hillside, Illinois 60162
708-236-0720
November 13, 2026
Project Number:U4451.01

Total Quality. Assured.



Kara Sachs
Project Manager



Jeff Chapman
Principal Consultant

TABLE OF CONTENTS

1.0 INTRODUCTION 1

1.1 PURPOSE AND SCOPE OF SERVICES 1

1.2 AUTHORIZATION AND ACCESS 2

1.3 LIMITATIONS 2

2.0 GENERAL PROPERTY, BUILDING, AND SURVEY INFORMATION 4

2.1 PROPERTY AND BUILDING INFORMATION 4

2.2 SURVEY INFORMATION 4

3.0 METHODOLOGY 5

3.1 GENERAL REFERENCES 5

3.2 RECORD DOCUMENT REVIEW 5

3.3 VISUAL INSPECTION PROCEDURES 5

3.4 ASBESTOS SAMPLING PROCEDURES 6

3.5 ASBESTOS ANALYSIS PROCEDURES 6

3.6 QUANTIFICATION 7

4.0 FINDINGS 8

4.1 INACCESSIBLE AND/OR UNACCESSED AREAS 12

4.2 NON-SUSPECT MATERIAL AND OTHER OBSERVATIONS 12

5.0 CONCLUSIONS AND RECOMMENDATIONS 13

5.1 CONCLUSIONS 13

5.2 RECOMMENDATIONS AND OTHER CONSIDERATIONS 13

6.0 WARRANTY AND THIRD PARTY RELIANCE 14

6.1 STANDARD OF CARE AND WARRANTIES 14

6.2 RELIANCE 15

6.3 THIRD PARTY RELIANCE 15

LIST OF APPENDICES

BULK SAMPLE ANALYSIS AND CHAIN-OF-CUSTODY DOCUMENTATION

LABORATORY ACCREDITATION DOCUMENTATION

PERSONNEL ACCREDITATION DOCUMENTATION

LIST OF ACRONYMS OR ABBREVIATIONS

Acronym or Abbreviation	Definition
ACM	Asbestos-Containing Material
ACBM	Asbestos-Containing Building Material
AHERA	Asbestos Hazard Emergency Response Act
AIHA	American Industrial Hygiene Association
CAT. I NF	Category I Non-Friable
CAT. II NF	Category II Non-Friable
CFR	Code of Federal Regulations
CMU	Concrete Masonry Unit
EPA	Environmental Protection Agency
HA	Homogeneous Area
HVAC	Heating, Ventilation, and Air Conditioning
MJP	Mudded Joint Packing
NESHAP	National Emission Standards for Hazardous Air Pollutants
NVLAP	National Voluntary Laboratory Accreditation Program
O&M	Operations & Maintenance
OSHA	Occupational Safety and Health Administration
PACM	Presumed Asbestos-Containing Material
PLM	Polarized Light Microscopy
PT	Point Count
RACM	Regulated Asbestos-Containing Material
TEM	Transmission Electron Microscopy
TSI	Thermal System Insulation
VFT	Vinyl Floor Tile
VJC	Vibration Joint Cloth
VSF	Vinyl Sheet Flooring

1.0 INTRODUCTION

Intertek was retained by Winfield School District 34 to perform a survey for suspect ACM at Winfield Primary School, located at 0S150 Winfield Road in Winfield, Illinois 60190.

Intertek is a brand name representing the Intertek Group plc legal entities, including but not limited to Intertek Testing Services NA Inc., Professional Service Industries, Inc. (PSI), an Intertek company ("Intertek-PSI"), Architectural Testing Inc. ("Intertek-ATI"), and MT Group Inc. ("Intertek-MT").

This project encompassed the east wing of the school, which is currenty not utalized for classes, hereinafter referred to as the Project Area. The field work was conducted on November 3, 2026.

For the purposes of this survey, the terms ACM and asbestos-containing building material (ACBM) are considered to be interchangeable.

1.1 PURPOSE AND SCOPE OF SERVICES

The purpose of this survey was to provide general information for the Project Area regarding the presence, condition, and quantity of accessible and/or exposed friable and non-friable materials suspected to contain asbestos.

The survey of the Project Area was conducted in general accordance with the EPA AHERA sampling guidelines to determine the presence and general locations of exposed and/or physically accessible suspect ACM, depict the location of ACM or assumed ACM, and the sample locations, quantify the amount of ACM identified during the survey, assess the identified ACM per the AHERA protocol.

Each suspect material was touched, where possible, to determine the friability of the material. Samples were obtained only from suspect ACM that were readily exposed and/or physically accessible during the survey.

Samples were sent to the Professional Service Industries, Inc. NVLAP accredited laboratory located at 850 Popular Street, in Pittsburgh, Pennsylvania, for analysis. Each sample underwent PLM analysis for detection of asbestos fibers in the building materials on a “positive stop” basis, which is defined as follows: if one sample in the sample group has an analysis indicating that the material contains asbestos at a concentration greater than 1%, then the remaining samples in the group are not analyzed.

1.1.1 INFORMATION PROVIDED BY THE CLIENT

The following table lists the information provided for this survey.

Report Title:	2024 AHERA Three Year Asbestos Re-Inspection
Prepared For:	Winfield Primary School
Prepared By:	TEM Environmental, Inc.

Report Date:	September 2024

Summary: The schools three-year asbestos reinspection was completed on August 20, 2024. The report currenty does not note any confirmed asbestos containing building materials and it all noted as assumed.

The documentation provided was evaluated, as possible, for the general design and layout of the facility as well as to assist in the identification of previously noted ACM or suspect ACM. Where laboratory analysis of materials was consistent with current standards, that information was incorporated into this survey. Documents provided are appended.

1.2 AUTHORIZATION AND ACCESS

Authorization to perform the survey was given on October 26, 2026, by the receipt of a signed copy by Intertek of Intertek Proposal Number 348621R0, between Winfield School District 34 and Intertek.

Access to the property was provided by Dr. Matthew Rich. Intertek was escorted by Dr. Matthew Rich during the field work for this project.

1.3 LIMITATIONS

This asbestos survey was not intended to meet the requirements of the NESHAP for Asbestos renovation. The survey included a thorough inspection of the reported areas of planned renovation.

Roof systems were not included in the scope of this survey.

Exterior areas were not included in the scope of this survey.

Destructive sampling, such as behind finished surfaces (plaster/drywall walls, above hard ceilings, etc.) inside mechanical chases, behind mirrored walls, under carpet or tiled floors, etc., was not generally conducted to assess inaccessible or concealed materials.

Although Intertek made an attempt to identify all areas of ACM, an exhaustive investigation of void spaces was not included in the scope of services for this project. There may exist conditions which were unable to be identified within the scope of this survey.

Inaccessible is defined as areas of the building that were locked, or where admittance was not permitted. It also includes areas/materials that could not be tested (sampled) without destruction of the structure or a portion of the structure, and areas/materials that could not be safely reached by the inspector or inspection team. In the event that access to a portion of the building was not obtained (which otherwise would have been tested), such limitations specifically are identified in the Findings Sectionof this report.

Intertek did not inspect for or sample materials in areas or locations which presented a hazard to the inspection team, such as those associated with energized electrical systems or within confined spaces.

Intertek did not collect samples from building elements where the intended use would be compromised by testing, such as fire rated doors, vapor barriers, mirror mastics, etc. If observed, such materials were assumed to be asbestos-containing.

2.0 GENERAL PROPERTY, BUILDING, AND SURVEY INFORMATION

2.1 PROPERTY AND BUILDING INFORMATION

SUBJECT PROPERTY:	Winfield Primary School 0S150 Winfield Road Winfield, Illinois 60190

2.2 SURVEY INFORMATION

NAME OF INSPECTOR:	Lonnie Springman
LICENSE/CERTIFICATION NUMBER:	100-01729

DATE OF SURVEY AND SAMPLING:	November 3, 2026
ESCORT:	Dr. Matthew Rich

3.0 METHODOLOGY

3.1 GENERAL REFERENCES

Survey, sampling, analysis, and assessment procedures were performed in general accordance with the guidelines published by the EPA in 40 CFR Part 763 Subpart E, October 30, 1987 and the OSHA Asbestos Construction Standard, found in 29 CFR 1926.1101.

3.2 RECORD DOCUMENT REVIEW

If available, prior to conducting the visual inspection, Intertek reviewed documents provided by the client including: drawings, floor plans, historical data, maintenance records, previous survey reports, laboratory reports, etc. for information regarding construction history and building materials. This data was used to focus the walk through and scope of work to be followed over the course of our visual inspection and sampling. Information obtained from the references was incorporated into the Findings Section of the report.

3.3 VISUAL INSPECTION PROCEDURES

An initial walkthrough of the Project Area was conducted to determine the presence and condition of suspect materials which were physically accessible and/or exposed. Materials which were similar in general appearance were grouped into HAs. In addition, the friability of the suspect material was determined. A material is defined as friable (F) if the material can be reduced to a powder by hand pressure when dry. Non-Friable (NF) materials that are damaged can also be considered friable.

3.3.1 HOMOGENEOUS AREA CLASSIFICATIONS

A walk-through of the Project Area was conducted to determine areas of materials which were visually similar in color, texture, general appearance, and which appeared to have been installed at the same time. Such materials are termed HAs by the EPA AHERA regulation. During this walk-through, the approximate locations of these HAs were also noted. Only materials which were physically accessible and/or exposed and suspected to contain asbestos were identified and placed in homogeneous areas.

Following the EPA AHERA inspection protocol, each identified HA was placed in one of the following AHERA classifications for the purposes of determining the number of samples to collect:

- Surfacing Materials: spray or trowel applied to building members;
- TSI: materials generally applied to various mechanical systems; or
- Miscellaneous Materials: any materials which do not fit either of the above categories.

3.4 ASBESTOS SAMPLING PROCEDURES

Following the walk-through, the inspector collected selected samples of exposed and/or physically accessible materials identified as suspect ACM. Sampling was limited to those physically accessible materials not involving the destruction of walls, other building elements, physical barriers, or the structural integrity of the item being tested.

EPA guidelines were used to determine the sampling protocol. Sampling locations were chosen to be representative of the homogeneous area.

Where possible, samples of surfacing material, if present, were collected in general accordance with the EPA random sampling protocol outlined in the EPA publication, "Asbestos in Buildings: Simplified Sampling Scheme for Friable Surfacing Materials" (EPA 560/5-85-030a, October, 1985). The homogeneous area was divided into a grid of nine sub-areas. If nine samples were taken, one sample was taken from each sub-area. If less than nine samples were taken, the EPA random numbering diagram was used to determine which sub-areas would be sampled. While an effort was made to extract the samples from approximately the middle of the sub-area, samples were taken preferentially from already damaged areas or areas which were the least visible.

Samples of TSI and miscellaneous materials were taken as randomly as possible while again attempting to sample already damaged areas so as to minimize disturbance of the material.

After each sample was extracted, where applicable, a spray encapsulant and/or tape covering was applied to the sampled area to prevent potential fiber release.

Some suspect ACM could not be sampled. These suspect asbestos-containing materials were not sampled at the client request. Suspect asbestos-containing materials that were not sampled are assumed to be ACM. If materials that were assumed to be ACM are to be impacted during future renovation or demolition activities, then those materials, if practical, should be sampled and analyzed prior to that renovation or demolition activity or treated as ACM. Based on the analysis of the previously assumed ACM, further action may be required per the EPA NESHAP regulations.

In accordance with the agreed upon scope of work, roofing materials were not sampled as part of this survey.

3.5 ASBESTOS ANALYSIS PROCEDURES

The samples were analyzed at Professional Service Industries, Inc.'s Asbestos Laboratory, located in Pittsburgh, Pennsylvania. The Professional Service Industries, Inc. Asbestos Laboratory is a NVLAP Accredited (ID number 101350-0) Laboratory. A copy of the Laboratory’s Accreditation Certificate is included in the Appendix.

The samples were analyzed for asbestos on a “positive-stop” basis by PLM in accordance with the "Interim Method for the Determination of Asbestos in Bulk Insulation Samples" (EPA 600/M4-82-020). Analysis was performed by visually observing the bulk samples with a stereoscope, followed by slide preparation(s) for microscopic examination and identification.

Using a stereoscope, the microscopist visually estimated relative amounts of each constituent by determining the volume of each constituent in proportion to the total volume of the sample. Next, the samples were mounted on slides and analyzed by PLM for asbestos (chrysotile, amosite, crocidolite, anthophyllite, actinolite/tremolite), and fibrous non-asbestos constituents (mineral wool, fiberglass, cellulose, etc.). Asbestos was identified by refractive indices, morphology, color, pleochroism, birefringence, extinction characteristics, and signs of elongation. The same characteristics were used to identify the non-asbestos constituents.

It should be noted that some ACM might not be accurately identified or quantified by PLM. As an example, the original fabrication of vinyl floor tiles routinely involved milling of asbestos fibers to extremely small sizes. As a result, these fibers may go undetected under the standard PLM method. TEM is another method that can provide a more definitive analysis of these materials, but was not in the scope of work for this project.

3.5.1 LABORATORY QUALITY CONTROL PROGRAM

The Professional Service Industries, Inc. Laboratory in Pittsburgh, Pennsylvania, maintains an in-house quality control program. This program involves blind reanalysis of ten percent of all samples, precision and accuracy controls, and use of standard bulk reference materials. In addition, the laboratory is accredited by NVLAP, which also has quality control procedures inherent in its program.

3.6 QUANTIFICATION

Quantities of physically accessible and/or exposed suspect ACM were estimated. This estimation was performed by taking approximate measurements in the field or estimating quantities based on as-built mechanical or structural drawings. Materials such as pipe insulation and associated mudded elbows were categorized according to the outside diameter of the insulation. Pipe insulation was quantified by linear footage of the insulation while the actual number of mudded elbows was counted. Insulation on mechanical equipment such as boilers and duct work was quantified by the square footage of the surface area of suspect insulation. Similarly, fireproofings, plasters, ceiling and floor tiles, and cementitious panels were measured in square feet of surface area. The quantities of confirmed and assumed ACM that were identified during this investigation are reported in the Tables later in this report.

Quantities identified in this report are estimates, are intended as order of magnitude information or for general policy discussions, and should be confirmed by an abatement contractor when renovation or demolition is contemplated.

4.0 FINDINGS

A total of thirty-nine samples were collected from thirteen suspect HAs during the asbestos survey. In addition, two suspect HA were observed during the asbestos survey, but were not sampled or and are assumed to contain asbestos until sampling and laboratory analysis can be conducted.

The tables below list the suspect ACM observed in the Project Area. Table 1lists the materials that were sampled, along with the results of the inspection and laboratory analysis. Table 2lists the suspect materials that were not able to be sampled and are assumed to be ACM.

The table or tables provide a description of the materials, their general locations, condition, friability, and, if applicable and/or within the scope of work, EPA NESHAP Category, and estimated quantities.

In the following table or tables, items that are confirmed or assumed to be ACM are indicated in **bold** and items that contain less than 1% asbestos, but are not 'no asbestos detected' are indicated by *italics*.

TABLE 1 - SUSPECT ACM - SAMPLED 1882 Original School House

HA	Sample IDs	HA Description	HA Location	Sample Locations	F/NF	Condition	% Asbestos & Type	EPA NESHAP Category	Estimated Quantity
1	**1-1, 1-2, 1-3**	**2'x4' white ceiling tile**	**Room 111**	**Room 111**	**F**	**Good**	**2% AM & 3% CH**	**RACM**	**1,000 SF**
2	**2-4, 2-5, 2-6**	**9"x9" brown floor tile with black mastic**	**Room 111**	**Room 111 under carpet**	**NF**	**Good**	**Tile 3% CH** **Mastic 2% CH**	**Cat. I NF**	**1,000 SF**
3	3-7, 3-8, 3-9	Black vinyl cove base	Room 111	Room 111	NF	Good	NAD	N/A	200 LF

NOTES: F=Friable, NF=Non-Friable; Dam.=Damaged, Sig. Dam.=Significantly Damaged; NAD=No Asbestos Detected, CH=Chrysotile, AM=Amosite, CR=Crocidolite, TR=Tremolite, AC=Actinolite, AN=Anthophyllite, PT=Point Count Analysis; RACM=Regulated ACM, Cat. I NF=Category I Non-Friable ACM, Cat. II NF=Category II Non-Friable ACM; SF=square feet; LF=lineal feet; EA=each; N/A=Not Applicable

TABLE 1 - SUSPECT ACM - SAMPLED - 1955 Addition

HA	Sample IDs	HA Description	HA Location	Sample Locations	F/NF	Condition	% Asbestos & Type	EPA NESHAP Category	Estimated Quantity
1	**1-1, 1-2, 1-3**	**9"x9" brown floor tile with black mastic**	**Hallways of 1955 Section**	**Hallway outside of Rooms 142, 114 and 115**	**NF**	**Good**	**Tile - 5% CH** **Mastic - 2% CH**	**Cat. I NF**	**5,000 SF**
2	2-4, 2-5, 2-6	9"x9" white floor tile with black mastic	Room EG 116	Room EG 116	NF	Good	NAD	N/A	800 SF
3	**3-7, 3-8, 3-9**	**Popcorn ceiling**	**Throughout hallways and classrooms**	**Room 115, 116 and hallway**	**F**	**Good**	**3% CH**	**RACM**	**6,000 SF**
4	4-10, 4-11, 4-12	Brown vinyl covebase with mastic	Rooms 113 & 114	Rooms 113 & 114	NF	Good	NAD	N/A	200 LF
5	5-13, 5-14, 5-15	2'x2' white ceiling tile	Room 109	Room 109	F	Good	NAD	N/A	300 SF
6	**6-16-, 6-17, 6-18**	**9"x9" brown floor tile** with black & orange mastic	**Room 109, 110, 110A**	**Room 109, 110, 110A**	**NF**	**Good**	**Tile - 2% CH** Orange mastic - NAD Black mastic - NAD	**Cat. I NF**	**1,000 SF**
7	7-19, 7-20, 7-21	Drywall system	Room 109	Room 109	F	Good	NAD	N/A	700 SF

NOTES: F=Friable, NF=Non-Friable; Dam.=Damaged, Sig. Dam.=Significantly Damaged; NAD=No Asbestos Detected, CH=Chrysotile, AM=Amosite, CR=Crocidolite, TR=Tremolite, AC=Actinolite, AN=Anthophyllite, PT=Point Count Analysis; RACM=Regulated ACM, Cat. I NF=Category I Non-Friable ACM, Cat. II NF=Category II Non-Friable ACM; SF=square feet; LF=lineal feet; EA=each; N/A=Not Applicable

TABLE 1 - SUSPECT ACM - SAMPLED - 1964 Addition

HA	Sample IDs	HA Description	HA Location	Sample Locations	F/NF	Condition	% Asbestos & Type	EPA NESHAP Category	Estimated Quantity
1	**1-1, 1-2, 1-3**	**9"x9" brown floor tile with black mastic**	**Rooms 102, 103, 107, 109 & 109**	**Room 102, 107 & 108**	**NF**	**Good**	**3% CH**	**Cat. I NF**	**2,000 SF**

TABLE 1 - SUSPECT ACM - SAMPLED - 1964 Addition									
HA	**Sample IDs**	**HA Description**	**HA Location**	**Sample Locations**	**F/NF**	**Condition**	**% Asbestos & Type**	**EPA NESHAP Category**	**Estimated Quantity**
2	**2-4, 2-5, 2-6**	**12"x12" white ceiling tile**	**Rooms 102, 103 107, 109 & 109**	**Rooms 102, 107 & 108**	**F**	**Good**	**7% AM**	**RACM**	**2,000 SF**
3	3-7, 3-8, 3-9	Black base cove with mastic	Room 102, 103, 107 &108	Rooms 102, 107 & 108	NF	Good	NAD	N/A	600 LF
NOTES: F=Friable, NF=Non-Friable; Dam.=Damaged, Sig. Dam.=Significantly Damaged; NAD=No Asbestos Detected, CH=Chrysotile, AM=Amosite, CR=Crocidolite, TR=Tremolite, AC=Actinolite, AN=Anthophyllite, PT=Point Count Analysis; RACM=Regulated ACM, Cat. I NF=Category I Non-Friable ACM, Cat. II NF=Category II Non-Friable ACM; SF=square feet; LF=lineal feet; EA=each; N/A=Not Applicable									

TABLE 2 - SUSPECT ACM - ASSUMED						
HA	**HA Description**	**HA Location**	**F/ NF**	**Condition**	**EPA NESHAP Category**	**Estimated Quantity**
1	**Charkboard mastic**	**East wing classrooms**	**NF**	**Not Observed**	**Cat. I NF**	**15 EA**
2	**Undersink coating**	**Rooms EG-102, EG-103, EG-107, EG-108 EG-113, EG-114, EG-115 and EG-116**	**F**	**Good**	**RACM**	**8 EA**

NOTES: F=Friable, NF=Non-Friable; Dam.=Damaged, Sig. Dam.=Significantly Damaged; RACM=Regulated ACM, Cat. I NF=Category I Non-Friable ACM, Cat. II NF=Category II Non-Friable ACM; SF=square feet; LF=lineal feet; EA=each; N/A=Not Applicable

4.1 INACCESSIBLE AND/OR UNACCESSED AREAS

Some areas could not be surveyed due to the reasons described below. If practical, considering safety concerns, such areas should be surveyed prior to renovation, demolition, or any activity which might disturb materials contained within these spaces in order to determine whether suspect ACM is present. Areas that were not able to be surveyed are identified in the table below.

Area Not Accessed	Reason
Chalk Board Mastic	Not able to remove chalk boards
Under fixed cabinets	No access to assess if floor tile under fixed cabinets

4.2 NON-SUSPECT MATERIAL AND OTHER OBSERVATIONS

In addition, the following materials were observed but are considered 'non-suspect' ACM due to their composition (fiberglass, rubber, etc.) and were not sampled.

- Concrete
- Carpet
- Ceramic tile and grout

Intertek also made the following observations during this survey.

- **Intertek observed sinks in the classrooms within the casework. Sinks with coating are to be treated as asbestos containting material when casework is removed.**

5.0 CONCLUSIONS AND RECOMMENDATIONS

5.1 CONCLUSIONS

ACM (>1% asbestos) was identified based on the samples collected from the materials in the Project Area at the Winfield Primary School in the 2'x4' ceiling tile and 9"x9" floor tile and mastic in the 1882 section, 9"x9" brown floor tile and mastic and popcorn ceiling in the 1955 section, and 12"x12" ceiling tile and 9"x9" floor tile and mastic in the 1964 section.

Assumed ACM was not identified in the Project Area at the Winfield Primary School.

Low concentrations of asbestos (trace to 1%) were not identified in the materials sampled in the Project Area at the Winfield Primary School.

5.2 RECOMMENDATIONS AND OTHER CONSIDERATIONS

If additional suspect materials not documented in this report are encountered during work activities, the material should be considered asbestos-containing unless bulk sampling is performed and laboratory analysis proves otherwise. The renovation and/or demolition contractor should provide oversight to ensure that additional found suspect ACM is properly tested, if practical, or treated as asbestos-containing.

Any areas that were noted as being inaccessible during this project, or any concealed areas, such as behind walls, where suspect ACM is discovered, will need to be sampled and analyzed for ACM, if practical, or suspect materials observed in such areas should be treated as asbestos-containing.

ACM or assumed ACM should be maintained in a good, relatively undamaged condition and periodically surveyed, typically through use of an operations and maintenance (O&M) program. Damaged or significantly damaged ACM should be repaired, encapsulated, enclosed or removed. Also, if materials that were assumed to be ACM are to be impacted during future maintenance, renovation, or demolition activities, then those materials should be sampled and analyzed prior to the maintenance, renovation, or demolition activity or treated as ACM. Based on the analysis of previously assumed ACM, further action may be required per the EPA NESHAP regulations.

Regulated ACM (RACM), including Category II non-friable ACMs, must be properly removed by a licensed asbestos abatement contractor prior to renovations or demolition that would disturb the material. Federal, State and Local regulations and guidelines should be strictly adhered to when removing the ACM.

The client should consult the EPA's NESHAP standard, the State of Illinois's asbestos regulations, and any local regulations, such as the Illinois Department of Public Health, for additional details regarding asbestos-related demolition or renovation procedures and requirements.

6.0 WARRANTY AND THIRD PARTY RELIANCE

6.1 STANDARD OF CARE AND WARRANTIES

The field and laboratory results reported herein are considered sufficient in detail and scope to determine the presence of accessible and/or exposed suspect ACM for the Project Area. Intertek warrants that the findings contained herein have been prepared in general accordance with accepted professional practices at the time of its preparation as applied by professionals in the community. Changes in the state of the art or in applicable regulations cannot be anticipated and have not been addressed in this report.

The scope of work addressed readily accessible and exposed locations within the Project Area. Observation or sampling of inaccessible areas such as behind walls or within ductwork was not performed unless otherwise noted in this report. The survey and analytical methods have been used to provide the client with information regarding the presence of accessible and/or exposed suspect ACM existing at the time of the survey. Test results are valid only for the material or materials tested. There is a distinct possibility that conditions may exist which could not be identified within the scope of the survey or which were not apparent during the on-site work. The survey is also limited to the information available from the client at the time it was conducted.

The methodologies may include reviewing information provided by other sources. Intertek treats information obtained from interviews or other sources as reliable, complete and accurate. The scope of work did not require Intertek to independently verify the information provided. Therefore, Intertek cannot and does not warrant or guarantee that the information provided by these other sources is reliable, complete or accurate.

Our services were not intended to be technically exhaustive. There is a possibility that with the proper application of methodologies, conditions may exist on the property that could not be identified within the scope of the survey or that were not reasonably identifiable from the available information. The report may not represent all conditions at the subject property or project area as it only reflects the information gathered from specific locations on the date of the survey. No inspection can wholly eliminate uncertainty regarding the potential for asbestos in connection with the subject property.

The observations and/or recommendations presented in this report are time dependent, and conditions will change. This report speaks only as of its date.

As directed by the client, Intertek did not provide any service to investigate or detect the presence of moisture, mold or other biological contaminants in or around any structure, or any service that was designed or intended to prevent or lower the risk of the occurrence of the amplification of the same. Client acknowledges that mold is ubiquitous to the environment with mold amplification occurring when building materials are impacted by moisture. Client further acknowledges that site conditions are outside of Intertek's control, and that mold amplification will likely occur, or continue to occur, in the presence of moisture. As such, Intertek cannot and shall not be held responsible for the occurrence or recurrence of mold amplification.

No other warranties are implied or expressed.

6.2 RELIANCE

Winfield School District 34, Intertek's client, may rely on this report.

6.3 THIRD PARTY RELIANCE

This report was prepared pursuant to a contract between Intertek and its client. That contractual relationship included an exchange of information about the property that was unique and serves as the basis upon which this report was prepared. Because of the importance of these understandings, our survey may not be sufficient for the intended purposes of another party.

Reliance or any use of this report by anyone other than those parties identified above for which it was prepared, except with express written permission, is prohibited and therefore not foreseeable to Intertek. Any unauthorized reliance on or use of this report, including any of the information or conclusions contained herein, will be at the third party's risk. No warranties or representations expressed or implied in this report are made to any such third party.

Third party reliance letters may be issued:

- upon timely request;
- subject to the permission of our original client; and
- payment of the then-current fee for such letters.

All third parties relying on our report, by such reliance, agree that such reliance is limited by our proposal and/or General Conditions, as applicable.

BULK SAMPLE ANALYSIS AND CHAIN-OF-CUSTODY DOCUMENTATION

REPORT OF BULK SAMPLE ANALYSIS FOR ASBESTOS

TESTED FOR: Intertek ATI - Hillside
4421 Harrison St
Hillside, IL 60162
Attn: Kara Sachs

Project ID: 0815856
U445.01
Winfield Primary School
1882 Addition

Date Received: 11/5/2026 **Date Completed:** 11/10/2026 **Date Reported:** 11/10/2026

Analyst: Matthieu Chicoye **Work Order:** 2611150 **Page:** 1 of 2

Client ID	Lab ID (Layer)	Sample Description (Color, Texture, Etc.) *Analyst's Comment*	Asbestos Content (Percent and Type)	Non-asbestos Fibers (Percent and Type)
1-1	001A	(1) White, Ceiling Tile, Homogeneous	**2% Amosite** **3% Chrysotile**	40% Fibrous Glass
1-2	002A	(1) White, Ceiling Tile, Homogeneous	**2% Amosite** **3% Chrysotile**	40% Fibrous Glass
1-3	003A	(1) White, Ceiling Tile, Homogeneous	**2% Amosite** **3% Chrysotile**	40% Fibrous Glass
2-4	004A	(1) Brown, Floor Tile, Homogeneous (2) Black, Mastic, Homogeneous	**3% Chrysotile** **2% Chrysotile**	None Reported 3% Fibrous Glass
2-5	005A	(1) Brown, Floor Tile, Homogeneous (2) Black, Mastic, Homogeneous	**3% Chrysotile** **2% Chrysotile**	None Reported 3% Fibrous Glass

Quantitation is based on a visual estimation of the relative area of bulk sample components, unless otherwise noted in the "Comments" section of this report. The results are valid only for the item tested as received. This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government. Method used: E.P.A. Interim Method for the Determination of Asbestos in Bulk Insulation Samples (EPA 600/M4-82-020). Polarized Light Microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. Quantitative Transmission Electron Microscopy is currently the only method that can be used to determine if the material can be considered or treated as non-asbestos containing. Samples will be disposed of within 30 days unless notified in writing by the client. No part of this report may reproduced, except in full, without written permission of the laboratory. The reporting limit is 1% by weight. NVLAP Lab Code 101350-0.

Respectfully submitted,
PSI, Inc.

George Skarupa

Approved Signatory
George Skarupa

Client ID	Lab ID (Layer)	Sample Description (Color, Texture, Etc.) *Analyst's Comment*	Asbestos Content (Percent and Type)	Non-asbestos Fibers (Percent and Type)
2-6	006A	(1) Brown, Floor Tile, Homogeneous	3% **Chrysotile**	None Reported
		(2) Black, Mastic, Homogeneous	2% **Chrysotile**	3% Fibrous Glass
3-7	007A	(1) Black, Cove Base, Homogeneous	**NO ASBESTOS DETECTED**	None Reported
		(2) Yellow, Mastic, Homogeneous	**NO ASBESTOS DETECTED**	None Reported
3-8	008A	(1) Black, Cove Base, Homogeneous	**NO ASBESTOS DETECTED**	None Reported
3-9	009A	(1) Black, Cove Base, Homogeneous	**NO ASBESTOS DETECTED**	None Reported

Report Notes: **(PT) Point Count Results**

Quantitation is based on a visual estimation of the relative area of bulk sample components, unless otherwise noted in the "Comments" section of this report. The results are valid only for the item tested as received. This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government. Method used: E.P.A. Interim Method for the Determination of Asbestos in Bulk Insulation Samples (EPA 600/M4-82-020). Polarized Light Microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. Quantitative Transmission Electron Microscopy is currently the only method that can be used to determine if the material can be considered or treated as non-asbestos containing. Samples will be disposed of within 30 days unless notified in writing by the client. No part of this report may reproduced, except in full, without written permission of the laboratory. The reporting limit is 1% by weight. NVLAP Lab Code 101350-0.

Respectfully submitted,
PSI, Inc.

George Skarupa

Approved Signatory
George Skarupa

IH Laboratory
850 Poplar Street
Pittsburgh, PA 15220
412-922-4000
IHlab@intertek.com

intertek

2611150 (2)

Stop at First Positive
☑ YES ☐ NO

Chain of Custody

Bulk Asbestos

Reporting Information
Company: Intertek
Primary Contact: Kara Sachs
Address: 4421 Harrison Street, Hillside, IL 60162
Phone: 224-283-3900
Email(s) for Report: kara.sachs@intertek.com

Billing Information ☑ Same as Reporting
Company:
Billing Contact:
Address:
Phone:
Email(s) for Invoice:

Projection Information
Project Name: Winfield Primary School
Project Number: 0445.01
Location:
PO Number:
Quote Number:

Method/ Matrix

PLM

- ☐ Point Count- 400 Points — Gravimetric Reduction: ☐
- ☐ Point Count- 1000 Points — Gravimetric Reduction: ☐
- ☐ NYELAP 198.1- Friable- NY
- ☐ NYELAP 198.6- Non-Friable-NY
- ☐ Other:
- ☒ PLM- EPA 600/R-93/116
- ☐ RCF-Optical & Physical
- ☐ NYELAP 198.8- Vermiculite SM-V

TEM

- ☐ NYELAP 198.4 NOB- Non-Friable-NY TEM
- ☐ ASTM D6480- Wipe
- ☐ ASTM D5755- Microvac
- ☐ NYELAP 198.8 Modified- Vermiculite TEM**
- ☐ ASTM D5756 Modified***

**Not suitable for Vermiculite that must comply with the NY State Dept. of Health Asbestos Regulations
***Asbestos Weight Percent in Bulk Material by TEM (Sensitivities down to 0.0005 wt%)

Requested Turnaround Time

☐ RUSH (<12Hrs)* ☐ 12 hour (Same Day) ☐ 1 Day (Next Day) ☐ 2 Day ☒ 3 Day ☐ 5 Day

*Matrix and Volume dependent- must confirm with lab

Chain of Custody

Relinquished	Received	Analyst
Name: Kara Sachs	Name:	Name:
Date: 11-3-24	Date: 11-5-24	Date:
Time: 3:02pm	Time: 9AM	Time:

Special Instructions
Also email results to jeff.chapman@intertek.com

IH Laboratory
850 Poplar Street
Pittsburgh, PA 15220
412-922-4000
IHlab@intertek.com

intertek psi

2011 150

Client: Intertek

Project Number: L445.01

Collection Date & Time: 11-3-26 3:20 pm

Project Name: Winfield Primary School

	Client Sample ID	Description	Location	Notes	Quantity
955 Addition	1-1, 1-2, 1-3	9x9 Brown tile & Mastic	Hallways RMS		5000 SQFT
	2-4, 2-5, 2-6	" white tile & Mastic	Rm 116		800 SQFT
	3-7, 3-8, 3-9	Pop Corn Ceiling	Throughout		6500 SQFT
	4-10, 4-11, 4-12	Br. Base Cove	113 & 114		200 LF
	5-13, 5-14, 5-15	2x2 Ceiling tile	Rm 109		300 SQFT
	6-16, 6-17, 6-18	Brown 9x9 tile & Mastic	Rm 109		1000 SQFT
	7-19, 7-20, 7-21	Dry Wall & Joint	Rm 109		700 SQFT
882 Addition	1-1, 1-2, 1-3	2x4 Ceiling tile	Rm 111		900 SQFT
	2-4, 2-5, 2-6	9x9 Br. tile & Mastic	Rm 111		900 SQFT
	3-7, 3-8, 3-9	Black Base Cove	Rm 111		700 LF
1964 Addition	1-1, 1-2, 1-3	Br. 9x9 tile & Mastic	Rm 102		2000 SQFT
	2-4, 2-5, 2-6	12x12 Ceiling tile	Rm 102		2000 SQFT
	3-7, 3-8, 3-9	Bl. Base Cove	Rm 102		600 LF

Chain of Custody

Relinquished

Name: Lonie [signature] *Date:* 11-3-26 *Time:* 3:00 pm

Received

Name: [signature] *Date:* 11-5-24 *Time:*

REPORT OF BULK SAMPLE ANALYSIS FOR ASBESTOS

TESTED FOR: Intertek ATI - Hillside
4421 Harrison St
Hillside, IL 60162
Attn: Kara Sachs

Project ID: 0815856
U4451.01
Winfield Primary School
1964 Addition

Date Received: 11/5/2026 **Date Completed:** 11/10/2026 **Date Reported:** 11/10/2026

Analyst: Matthieu Chicoye **Work Order:** 2611151 **Page:** 1 of 1

Client ID	Lab ID (Layer)	Sample Description (Color, Texture, Etc.) *Analyst's Comment*	Asbestos Content (Percent and Type)		Non-asbestos Fibers (Percent and Type)
1-1	001A	(1) Brown, Floor Tile, Homogeneous	3%	Chrysotile	None Reported
		(2) Black, Mastic, Homogeneous	3%	Chrysotile	None Reported
1-2	002A	**Sample Not Tested**			
1-3	003A	**Sample Not Tested**			
2-4	004A	(1) White, Ceiling Tile, Homogeneous	7%	Amosite	None Reported
2-5	005A	**Sample Not Tested**			
2-6	006A	**Sample Not Tested**			
3-7	007A	(1) Black, Cove Base, Homogeneous	NO ASBESTOS DETECTED		None Reported
		(2) Yellow, Mastic, Homogeneous	NO ASBESTOS DETECTED		3% Cellulose Fiber
3-8	008A	(1) Black, Cove Base, Homogeneous	NO ASBESTOS DETECTED		None Reported
		(2) Yellow, Mastic, Homogeneous	NO ASBESTOS DETECTED		3% Cellulose Fiber
3-9	009A	(1) Black, Cove Base, Homogeneous	NO ASBESTOS DETECTED		None Reported
		(2) Yellow, Mastic, Homogeneous	NO ASBESTOS DETECTED		3% Cellulose Fiber

Report Notes: **(PT) Point Count Results**

Quantitation is based on a visual estimation of the relative area of bulk sample components, unless otherwise noted in the "Comments" section of this report. The results are valid only for the item tested as received. This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government. Method used: E.P.A. Interim Method for the Determination of Asbestos in Bulk Insulation Samples (EPA 600/M4-82-020). Polarized Light Microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. Quantitative Transmission Electron Microscopy is currently the only method that can be used to determine if the material can be considered or treated as non-asbestos containing. Samples will be disposed of within 30 days unless notified in writing by the client. No part of this report may reproduced, except in full, without written permission of the laboratory. The reporting limit is 1% by weight. NVLAP Lab Code 101350-0.

Respectfully submitted,
PSI, Inc.

George Skarupa

Approved Signatory
George Skarupa

IH Laboratory
850 Poplar Street
Pittsburgh, PA 15220
412-922-4000
IHlab@intertek.com

intertek

2611151 (2)

Stop at First Positive
☑ YES ☐ NO

Chain of Custody

Bulk Asbestos

Reporting Information
Company: Intertek
Primary Contact: Kara Sachs
Address: 4421 Harrison Street, Hillside, IL 60162
Phone: 224-283-3900
Email(s) for Report: kara.sachs@intertek.com

Billing Information ☑ Same as Reporting
Company:
Billing Contact:
Address:
Phone:
Email(s) for Invoice:

Projection Information
Project Name: Winfield Primary School *Location:*
Project Number: U445.01 *PO Number:*
U4451.01
Quote Number:

Method/ Matrix Per email.

PLM		TEM
☐ Point Count- 400 Points Gravimetric Reduction: ☐	☒ PLM- EPA 600/R-93/116	☐ NYELAP 198.4 NOB- Non-Friable-NY TEM
☐ Point Count- 1000 Points Gravimetric Reduction: ☐	☐ RCF-Optical & Physical	☐ ASTM D6480- Wipe
☐ NYELAP 198.1- Friable- NY	☐ NYELAP 198.8- Vermiculite SM-V	☐ ASTM D5755- Microvac
☐ NYELAP 198.6- Non-Friable-NY		☐ NYELAP 198.8 Modified- Vermiculite TEM**
☐ Other:		☐ ASTM D5756 Modified***

**Not suitable for Vermiculite that must comply with the NY State Dept. of Health Asbestos Regulations
***Asbestos Weight Percent in Bulk Material by TEM (Sensitivities down to 0.0005 wt%)

Requested Turnaround Time

☐ RUSH (<12Hrs)* ☐ 12 hour (Same Day) ☐ 1 Day (Next Day) ☐ 2 Day ☒ 3 Day ☐ 5 Day

*Matrix and Volume dependent- must confirm with lab

Chain of Custody

Relinquished	Received	Analyst
Name: Kara Sachs	Name:	Name:
Date: 11-3-26	Date: 11-5-26	Date: 11/10/26
Time: 3:02pm	Time: 9AM	Time:

Special Instructions
Also email results to jeff.chapman@intertek.com

IH Laboratory
850 Poplar Street
Pittsburgh, PA 15220
412-922-4000
IHlab@intertek.com

2611151

intertek

44451.01

Client: Intertek

Project Number: L445.01

Collection Date & Time: 11-3-26 3:20 pm

Project Name: Winfield Primary School

	Client Sample ID	Description	Location	Notes	Quantity
955 Addition	1-1, 1-2, 1-3	9x9 Brown tile & Mastic	Hallways RMS		5000 SQFT
	2-4, 2-5, 2-6	" white tile & Mastic	Rm 116		800 SQFT
	3-7, 3-8, 3-9	Pop Corn Ceiling	Throughout		6500 SQFT
	4-10, 4-11, 4-12	Br. Base Cove	113 & 114		200 LF
	5-13, 5-14, 5-15	2x2 Ceiling tile	Rm 109		300 SQFT
	6-16, 6-17, 6-18	Brown 9x9 tile & Mastic	Rm 109		1000 SQFT
	7-19, 7-20, 7-21	Dry Wall & Joint	Rm 109		700 SQFT
882 Addition	1-1, 1-2, 1-3	2x4 Ceiling tile	Rm 111		900 SQFT
	2-4, 2-5, 2-6	9x9 Br. tile & Mastic	Rm 111		900 SQFT
	3-7, 3-8, 3-9	Black Base Cove	Rm 111		700 LF
1964 Addition	1-1, 1-2, 1-3	Br. 9x9 tile & Mastic	Rm 102		2000 SQFT
	2-4, 2-5, 2-6	12x12 ceiling tile	Rm 102		2000 SQFT
	3-7, 3-8, 3-9	Bl. Base Cove	Rm 102		600 LF

Chain of Custody

Relinquished

Name: Lonie [illegible] *Date:* 11-3-26 *Time:* 3:00 pm

Received

Name: [illegible] *Date:* 11-5-26 *Time:*

REPORT OF BULK SAMPLE ANALYSIS FOR ASBESTOS

TESTED FOR: Intertek ATI - Hillside
4421 Harrison St
Hillside, IL 60162
Attn: Kara Sachs

Project ID: 0815856
U4451.01
Winfield Primary School
1955 Addition

Date Received: 11/5/2026 **Date Completed:** 11/11/2026 **Date Reported:** 11/11/2026

Analyst: Dan Anderson **Work Order:** 2611148 **Page:** 1 of 2

Client ID	Lab ID (Layer)	Sample Description (Color, Texture, Etc.) *Analyst's Comment*	Asbestos Content (Percent and Type)	Non-asbestos Fibers (Percent and Type)
1-1	001A	(1) Brown, Floor Tile, Homogeneous	5% Chrysotile	None Reported
		(2) Black, Mastic, Homogeneous	2% Chrysotile	None Reported
1-2	002A	**Sample Not Tested**		
1-3	003A	**Sample Not Tested**		
2-4	004A	(1) White, Floor Tile, Homogeneous	NO ASBESTOS DETECTED	None Reported
		(2) Yellow, Mastic, Homogeneous	NO ASBESTOS DETECTED	None Reported
2-5	005A	(1) White, Floor Tile, Homogeneous	NO ASBESTOS DETECTED	None Reported
		(2) Yellow, Mastic, Homogeneous	NO ASBESTOS DETECTED	None Reported
2-6	006A	(1) White, Floor Tile, Homogeneous	NO ASBESTOS DETECTED	None Reported
		(2) Yellow, Mastic, Homogeneous	NO ASBESTOS DETECTED	None Reported
3-7	007A	(1) White, Popcorn Ceiling, Homogeneous	3% Chrysotile	None Reported
3-8	008A	**Sample Not Tested**		
3-9	009A	**Sample Not Tested**		
4-10	010A	(1) Brown, Cove Base, Homogeneous	NO ASBESTOS DETECTED	None Reported
		(2) Yellow, Mastic, Homogeneous	NO ASBESTOS DETECTED	None Reported
4-11	011A	(1) Brown, Cove Base, Homogeneous	NO ASBESTOS DETECTED	None Reported
		(2) Yellow, Mastic, Homogeneous	NO ASBESTOS DETECTED	None Reported
4-12	012A	(1) Brown, Cove Base, Homogeneous	NO ASBESTOS DETECTED	None Reported
		(2) Yellow, Mastic, Homogeneous	NO ASBESTOS DETECTED	None Reported

Quantitation is based on a visual estimation of the relative area of bulk sample components, unless otherwise noted in the "Comments" section of this report. The results are valid only for the item tested as received. This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government. Method used: E.P.A. Interim Method for the Determination of Asbestos in Bulk Insulation Samples (EPA 600/M4-82-020). Polarized Light Microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. Quantitative Transmission Electron Microscopy is currently the only method that can be used to determine if the material can be considered or treated as non-asbestos containing. Samples will be disposed of within 30 days unless notified in writing by the client. No part of this report may reproduced, except in full, without written permission of the laboratory. The reporting limit is 1% by weight. NVLAP Lab Code 101350-0.

Respectfully submitted,
PSI, Inc.

George Skarupa

Approved Signatory
George Skarupa

Client ID	Lab ID (Layer)	Sample Description (Color, Texture, Etc.) *Analyst's Comment*	Asbestos Content (Percent and Type)	Non-asbestos Fibers (Percent and Type)
5-13	013A	(1) Gray, Ceiling Tile, Homogeneous	**NO ASBESTOS DETECTED**	30% Cellulose Fiber 30% Fibrous Glass
5-14	014A	(1) Gray, Ceiling Tile, Homogeneous	**NO ASBESTOS DETECTED**	30% Cellulose Fiber 30% Fibrous Glass
5-15	015A	(1) Gray, Ceiling Tile, Homogeneous	**NO ASBESTOS DETECTED**	30% Cellulose Fiber 30% Fibrous Glass
6-16	016A	(1) Orange, Mastic, Homogeneous	**NO ASBESTOS DETECTED**	None Reported
		(2) Brown, Floor Tile, Homogeneous	**2% Chrysotile**	None Reported
		(3) Black, Mastic, Homogeneous	**NO ASBESTOS DETECTED**	None Reported
6-17	017A	(1) Orange, Mastic, Homogeneous	**NO ASBESTOS DETECTED**	None Reported
		(2) Brown, Floor Tile, Homogeneous	**2% Chrysotile**	None Reported
		(3) Black, Mastic, Homogeneous	**NO ASBESTOS DETECTED**	None Reported
6-18	018A	(1) Orange, Mastic, Homogeneous	**NO ASBESTOS DETECTED**	None Reported
		(2) Brown, Floor Tile, Homogeneous	**2% Chrysotile**	None Reported
		(3) Black, Mastic, Homogeneous	**NO ASBESTOS DETECTED**	None Reported
7-19	019A	(1) Gray, Other, Homogeneous *Composite analysis of powder in bag*	**NO ASBESTOS DETECTED**	3% Cellulose Fiber
7-20	020A	(1) Gray, Other, Homogeneous *Composite analysis of powder in bag*	**NO ASBESTOS DETECTED**	3% Cellulose Fiber
7-21	021A	(1) Gray, Other, Homogeneous *Composite analysis of powder in bag*	**NO ASBESTOS DETECTED**	3% Cellulose Fiber

Report Notes: **(PT) Point Count Results**

Quantitation is based on a visual estimation of the relative area of bulk sample components, unless otherwise noted in the "Comments" section of this report. The results are valid only for the item tested as received. This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government. Method used: E.P.A. Interim Method for the Determination of Asbestos in Bulk Insulation Samples (EPA 600/M4-82-020). Polarized Light Microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. Quantitative Transmission Electron Microscopy is currently the only method that can be used to determine if the material can be considered or treated as non-asbestos containing. Samples will be disposed of within 30 days unless notified in writing by the client. No part of this report may reproduced, except in full, without written permission of the laboratory. The reporting limit is 1% by weight. NVLAP Lab Code 101350-0.

Respectfully submitted,
PSI, Inc.

George Skarupa

Approved Signatory
George Skarupa

IH Laboratory
850 Poplar Street
Pittsburgh, PA 15220
412-922-4000
IHlab@intertek.com

intertek psi

2611148 (2)

Stop at First Positive
☑ YES ☐ NO

Chain of Custody

Bulk Asbestos

Reporting Information
Company: Intertek
Primary Contact: Kara Sachs
Address: 4421 Harrison Street, Hillside, IL 60162
Phone: 224-283-3900
Email(s) for Report: kara.sachs@intertek.com

Billing Information ☑ Same as Reporting
Company:
Billing Contact:
Address:
Phone:
Email(s) for Invoice:

Projection Information
Project Name: Winfield Primary School
Project Number: 4445.01
4445.01 per email MT
Location:
PO Number:
Quote Number:

Method/ Matrix

PLM
- ☐ Point Count- 400 Points Gravimetric Reduction: ☐
- ☐ Point Count- 1000 Points Gravimetric Reduction: ☐
- ☐ NYELAP 198.1- Friable- NY
- ☐ NYELAP 198.6- Non-Friable-NY
- ☐ Other:
- ☒ PLM- EPA 600/R-93/116
- ☐ RCF-Optical & Physical
- ☐ NYELAP 198.8- Vermiculite SM-V

TEM
- ☐ NYELAP 198.4 NOB- Non-Friable-NY TEM
- ☐ ASTM D6480- Wipe
- ☐ ASTM D5755- Microvac
- ☐ NYELAP 198.8 Modified- Vermiculite TEM**
- ☐ ASTM D5756 Modified***

**Not suitable for Vermiculite that must comply with the NY State Dept. of Health Asbestos Regulations
***Asbestos Weight Percent in Bulk Material by TEM (Sensitivities down to 0.0005 wt%)

Requested Turnaround Time

☐ RUSH (<12Hrs)* ☐ 12 hour (Same Day) ☐ 1 Day (Next Day) ☐ 2 Day ☒ 3 Day ☐ 5 Day

*Matrix and Volume dependent- must confirm with lab

Chain of Custody

Relinquished	Received	Analyst
Name: Kara Sachs	Name: KM, MT	Name:
Date: 11-3-26	Date: 11.5.26	Date:
Time: 3:00pm	Time: 9am	Time:

Special Instructions
Also email results to jeff.chapman@intertek.com

IH Laboratory
850 Poplar Street
Pittsburgh, PA 15220
412-922-4000
IHlab@intertek.com

intertek psi

2011148

Client: Intertek

Project Number: L445.01

Collection Date & Time: 11-3-26 3:20pm

Project Name: Windber Primary School

Client Sample ID	Description	Location	Notes	Quantity
1-1, 1-2, 1-3	9x9 Brown Tile & Mastic	Hallway RM 5		5000 SqFt
2-4, 2-5, 2-6	" White Tile & Mastic	Rm 116		800 SqFt
3-7, 3-8, 3-9	Pop Corn Ceiling	Throughout		6 900 SqFt
4-10, 4-11, 4-12	Br. Base Cove	113 & 114		200 LF
5-13, 5-14, 5-15	2x2 Ceiling Tile	Rm 109		300 SqFt
6-16, 6-17, 6-18	Brown 9x9 Tile & Mastic	Rm 109		1000 SqFt
7-19, 7-20, 7-21	Drywall & Joint	Rm 109		700 SqFt
1-1, 1-2, 1-3	2x4 Ceiling Tile	Rm 111		900 SqFt
2-4, 2-5, 2-6	9x9 Br. Tile & Mastic	Rm 111		900 SqFt
3-7, 3-8, 3-9	Black Base Cove	Rm 111		700 LF
1-1, 1-2, 1-3	Br. 9x9 Tile & Mastic	Rm 102		2000 SqFt
2-4, 2-5, 2-6	12x12 Ceiling Tile	Rm 102		2000 SqFt
3-7, 3-8, 3-9	Br. Base Cove	Rm 102		600 LF

Chain of Custody

Relinquished

Name: Lonie Dugan *Date:* 11-3-26 *Time:* 3:00 pm

Received

Name: MT *Date:* 11.5.26 *Time:*

LABORATORY ACCREDITATION DOCUMENTATION

UNITED STATES DEPARTMENT OF COMMERCE
National Institute of Standards and Technology
Gaithersburg, Maryland 20899

May 28, 2026

Morgan Ryan
Intertek-PSI, Inc.
PSI, Inc.
850 Poplar Street
Pittsburgh, PA 15220

NVLAP Lab Code: 101350-0

Dear Morgan Ryan,

Thank you for continuing your accreditation for Asbestos Fiber Analysis under the National Voluntary Laboratory Accreditation Program (NVLAP). This accreditation is effective until June 30, 2027, provided that your laboratory continues to comply with the accreditation requirements contained in the NVLAP Procedures.

Your updated accreditation documents are enclosed. You may reproduce these documents in their entirety and use the NVLAP symbol and/or term to reference your accredited status in accordance with the requirements published in NIST Handbook 150, 1.9. Accreditation does not relieve your laboratory from observing and complying with any applicable existing laws and/or regulations.

We are pleased to have you participate in NVLAP and look forward to your continued association with this program. If you have any questions concerning your NVLAP accreditation, please direct them to Shelby Williamson, Program Manager, Laboratory Accreditation Program, National Institute of Standards and Technology, 100 Bureau Dr. Stop 2140, Gaithersburg, MD 20899-2140; 301-975-3024.

Sincerely,

Robert Knake, Chief
National Voluntary Laboratory Accreditation Program

SCOPE OF ACCREDITATION TO ISO/IEC 17025:2017

Intertek-PSI, Inc.
PSI, Inc.
850 Poplar Street
Pittsburgh, PA 15220
Morgan Ryan
Phone: 304-670-8925
Email: morgan.ryan@intertek.com
http://www.intertek.com

ASBESTOS FIBER ANALYSIS — *NVLAP LAB CODE 101350-0*

Bulk Asbestos Analysis

Code	***Description***
18/A01	*EPA -- 40 CFR Appendix E to Subpart E of Part 763, Interim Method of the Determination of Asbestos in Bulk Insulation Samples*
18/A03	*EPA 600/R-93/116: Method for the Determination of Asbestos in Bulk Building Materials*

Airborne Asbestos Analysis

Code	***Description***
18/A02	*U.S. EPA's "Interim Transmission Electron Microscopy Analytical Methods-Mandatory and Nonmandatory-and Mandatory Section to Determine Completion of Response Actions" as found in 40 CFR, Part 763, Subpart E, Appendix A.*

For the National Voluntary Laboratory Accreditation Program

United States Department of Commerce
National Institute of Standards and Technology

Certificate of Accreditation to ISO/IEC 17025:2017

NVLAP LAB CODE: 101350-0

Intertek-PSI, Inc.

Pittsburgh, PA

is accredited by the National Voluntary Laboratory Accreditation Program for specific services, listed on the Scope of Accreditation, for:

Asbestos Fiber Analysis

This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2017. This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (refer to joint ISO-ILAC-IAF Communique on ISO/IEC 17025).

2026-07-01 through 2027-06-30

Effective Dates

For the National Voluntary Laboratory Accreditation Program

PERSONNEL ACCREDITATION DOCUMENTATION

IDPH
ILLINOIS DEPARTMENT OF PUBLIC HEALTH

525-535 West Jefferson Street • Springfield, Illinois 62761-0001 • www.dph.illinois.gov

LONNIE L SPRINGMAN
1410 GLENCOE AVE.
HIGHLAND PARK, IL 60035

3/25/2026

ASBESTOS PROFESSIONAL LICENSE ID NUMBER: 01729

Enclosed is your Asbestos Professional License. Please note the expiration date on the card and in the image depicted below.

COPY OF THE ASBESTOS PROFESSIONAL LICENSE

Front of License

IDPH

ASBESTOS PROFESSIONAL LICENSE

ID NUMBER	ISSUED	EXPIRES
100 - 01729	**3/25/2026**	**05/15/2027**



LONNIE L SPRINGMAN
1410 GLENCOE AVE.
HIGHLAND PARK, IL 60035
Environmental Health

Back of License

ENDORSEMENTS	TC EXPIRES
INSPECTOR	8/18/2026
PROJECT MANAGER	1/22/2027
AIR SAMPLING PROFESSIONAL	

Alteration of this license shall result in legal action
This license issued under authority of the State of Illinois Department of Public Health
This license is valid only when accompanied by a valid training course certificate.

If you have any questions or need further assistance, contact the Asbestos Program at (217)782-3517 or fax (217)785-5897.

Our WEB address is: dph.illinois.gov/topics-services/environmental-health-protection/asbestos
EMAIL Address: dph.asbestos@illinois.gov

OTS

2026

OCCUPATIONAL TRAINING & SUPPLY, INC. | 7233 ADAMS STREET | WILLOWBROOK, IL 60527 (630)655-3900 | WWW.OTSSAFETY.COM

Asbestos Building Inspector Refresher

Occupational Training & Supply, Inc. certifies that

Lonnie Springman

has successfully completed the Asbestos Building Inspector Refresher course and has passed the competency exam with a minimum score of 70%. The course is accredited by the Illinois Department of Public Health and Indiana Department of Environmental Management for purposes of accreditation in accordance with EPA 40 CFR 763, Asbestos Hazard Emergency Response Act (AHERA) and TSCA Title II.

Course Date: 8/3/2026

Exam Date: 8/3/2026

Expiration Date: 8/3/2027

Certificate Number: BIR2608032197

Course Credit Hours: BIR 4 Hours

Kristina Miczek

Kristina Miczek, Training Manager