

**Parkrose School District
Russell Multipurpose Addition Project**

Change Order Log

Date	Change Order #	Detail	Amount	Board Review
8/16/2013	CO 1	Solor infrastructure addition, permitting revisions, delete gate logo signs & change gate swing to 180 degrees, add hardware, delete paint at mp ceiling, sawcut existing retaining wall footing at trash enclosure	\$3,222.89	9/23/2013
11/4/2013	CO 2	Sawcut retaining wall footing & City issues w/sewer connection, provided additional slab support over tunnel at remodel hallway, add SAM at window jamb flashing at metal panel walls	\$2,701.93	11/18/2013
Sub Total Previously Approved			\$5,924.82	
12/17/2013	CO 3	Revise trash enclosure drain & add vent per City inspector, drywall repairs for sonitrol install, add storm line for canopy rain drain, add flashing & trim at window head to conceal insulation, replace existing aluminum column covers	\$4,484.00	
Sub Total to Approve			\$4,484.00	
TOTAL CHANGE ORDERS - RUSSELL MUTLIPURPOSE			\$10,408.82	