



AIA® Document G701™ – 2017

Change Order

PROJECT: *(Name and address)*
Browning High School
Sports Complex

CONTRACT INFORMATION:
Contract For: General Construction

Date: March 25, 2019

CHANGE ORDER INFORMATION:
Change Order Number: 006

Date: August 4, 2021

OWNER: *(Name and address)*
Browning Public School District #9
P.O. Box 610
129 First Avenue S.E.
Browning, Montana 59417

ARCHITECT: *(Name and address)*
L'Heureux Page Werner, PC
15 Fifth Street South
Great Falls, Montana 59401

LPW Project No. 17-054-002

CONTRACTOR: *(Name and address)*
Sletten Construction Company
1000 25th Street North
Great Falls, Montana 59401

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

- Throwing Events, Softball Parking [Attachment A]
- Earthwork, cut/ fill, prep, topsoil finish
- Parking lot base, geotextile, utilities
- Erosion control blanket
- Javelin runway prep, perimeter curb, concrete infill, surfacing
- Long jump runways
- Discus pad prep, perimeter curb, concrete infill, discus ring, discus catch cage
- Perimeter fence removal and replacement
- Concrete walks base course, prep and placement
- Aluminum bleachers assembly
- Parking lot bumpers

The original Contract Sum was	\$ 4,701,667.00
The net change by previously authorized Change Orders	\$ 4,353,819.00
The Contract Sum prior to this Change Order was	\$ 9,055,486.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 621,943.00
The new Contract Sum including this Change Order will be	\$ 9,677,429.00

The Contract Time will be increased by Zero (0) days.
The new date of Substantial Completion will be

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

L'Heureux Page Werner, PC
ARCHITECT *(Firm name)*

Sletten Construction Company
CONTRACTOR *(Firm name)*

Browning Public School District #9
OWNER *(Firm name)*

SIGNATURE

Timothy M. Peterson, AIA, LEED AP
BD+C, GGP - President | Principal

SIGNATURE

Cliff Garness
Division Manager | Vice President

SIGNATURE

Brian Gallup
Chairman, Board of Trustees

PRINTED NAME AND TITLE

PRINTED NAME AND TITLE

PRINTED NAME AND TITLE

August 4, 2021
DATE

DATE

DATE