



AIA Document G701™ – 2017

Change Order

PROJECT: <i>(Name and address)</i> 14073.00 THS Safe Room FEMA #1604-0527	CONTRACT INFORMATION: Contract For: General Construction Date: August 10, 2017	CHANGE ORDER INFORMATION: Change Order Number: 003 Date: February 21, 2019
OWNER: <i>(Name and address)</i> Tupelo Public School District 72 South Green Street Tupelo, MS 38804	ARCHITECT: <i>(Name and address)</i> JBHM Architects, P.A. 105 Court Street Tupelo, MS 38804	CONTRACTOR: <i>(Name and address)</i> Murphy & Sons 9148 Corporate Avenue Southaven, MS 38671

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

Add 82 days to the Contract due to weather and construction delays. Substantial completion for the building (not to include bleacher installation) will be May 2, 2019


Add 40 days to the Contract due to bleacher installation. Substantial completion for the bleacher installation will be June 11, 2019.


The original Contract Sum was	\$ 6,200,000.00
The net change by previously authorized Change Orders	\$ 56,323.32
The Contract Sum prior to this Change Order was	\$ 6,256,323.32
The Contract Sum will be unchanged by this Change Order in the amount of	\$ 0.00
The new Contract Sum including this Change Order will be	\$ 6,256,323.32

The Contract Time will be increased by One Hundred Twenty Two (122) days.
The new date of Substantial Completion will be June 11, 2019

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

JBHM Architects, P.A.
 ARCHITECT *(Firm name)*

 SIGNATURE
 William M. Lewis, Principal
 PRINTED NAME AND TITLE
 3-1-2019
 DATE

Murphy & Sons
 CONTRACTOR *(Firm name)*

 SIGNATURE
 David Murphy, President
 PRINTED NAME AND TITLE
 3/1/2019
 DATE

Tupelo Public School District
 OWNER *(Firm name)*
 SIGNATURE
 Robert Picou, Superintendent
 PRINTED NAME AND TITLE
 DATE