

# Change Order



**Project:** Alpena County Regional Airport  
New Terminal Project

**Change Order Number:** 009  
**Date:** April 8, 2020

**To:** Spence Brothers  
800 Hastings St., Suite A  
Traverse City, MI 49686

**A/E Project No.** 213-8509-013  
**MDOT Project No.** FM 04-02-C75  
**AIP Project No.** 3-26-004-2318  
**Contract Date:** 10-10-2018  
**Contract NTP Dated:** 10-10-2018

## The Contract is Changed as Follows:

### Contract Adjustments

COP 050 - Existing TSA Wall Removal	\$	689.00
COP 051 - PBB Electrical Connections	\$	5,555.00
COP 052 - Spare Wash Bar Controller	\$	817.00
COP 053 - Conduit for Parking Lot Cameras	\$	574.00
COP 054 - Modifications to Checkpoint Power Layout	\$	15,222.00
COP 055 - Convert Existing Generator to Natural Gas (Electrical Work)	\$	6,706.00
COP 056 - Revise Loudspeaker Size	\$	546.00
COP 057 - Boiler Pump Circuit	\$	1,022.00
<b>Contract Adjustment Amount</b>	<b>\$</b>	<b>31,131.00</b>

The original Contract Sum (Base Bid + Alternate 1 and 3) was	\$	8,963,000.00
The net change by previously authorized Change Orders	\$	180,782.28
The Contract Sum prior to this Change Order was	\$	9,143,782.28
The Contract Sum will be changed by this Change Order in the amount of	\$	31,131.00
The new Contract Sum including this Change Order will be	\$	9,174,913.28

The Contract Start Date (Notice to Proceed) is	October 10, 2018
The Date of Substantial Completion was	November 9, 2019
The Contract Time will be increased	52 Days
The total Increased Contract Time including this Change Order is	52 Calendar Days
The date of Substantial Completion of the Terminal Building as of the date of this Change Order therefore is	December 31, 2019
The date of Final Completion as of the date of this Change Order therefore is	January 16, 2019

Note: This Change Order does not include changes in the Contract Sum or Contract Time which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

**Not Valid until Authorized by the FAA and signed by the A/E, Contractor and Owner**

<hr/> <b>RS&amp;H Michigan, Inc.</b> Architect/Engineer	<hr/> <b>Spence Brothers</b> Contractor	<hr/> <b>Alpena County Board of Commissioners</b> Owner
<hr/> <b>G-3101 West Bristol Road, Suite 300</b> Flint, Michigan 48507 Address	<hr/> <b>800 Hastings Street, Suite A</b> Traverse City, Michigan 49686	<hr/> <b>720 West Chisolm Street</b> Alpena, Michigan 49707 Address
<hr/> <i>By (Signature)</i>	<hr/> <i>By (Signature)</i>	<hr/> <i>By (Signature)</i>
<hr/> Date	<hr/> Date	<hr/> Date
<hr/> <b>Federal Aviation Administration</b> (FAA)	<hr/> <b>Michigan Department of Transportation</b> (IDOT)	
<hr/> <b>FAA Detroit Airports District Office</b> 11677 South Wayne Road, Suite 107 Romulus, Michigan 48174 Address	<hr/> <b>Office of Aeronautics</b> 2700 Port Lansing Road Lansing, Michigan 48906 Address	
<hr/> <i>By (Signature)</i>	<hr/> <i>By (Signature)</i>	
<hr/> Date	<hr/> Date	