

High School Wetlands Permitting Status

- Agencies involved
 - Oregon DEQ
 - Oregon Department of State Lands (DSL)
 - Army Corps of Engineers (COE)
 - National Marine Fisheries Service (NMFS)
 - State Historic Preservation Office (SHPO)
- Final permits issued by COE and DSL
 - COE requires NMFS, SHPO, DEQ approval back to them
 - COE conduct own review and allow for public input
 - COE then issues permit to build in wetland
 - DSL reviews and issues separate permit to build in wetland

High School Wetlands Permitting Status

- DSL review status
 - Application submitted 2/20/15, deemed incomplete
 - Competing data submitted on 3/30/15
 - Will respond by no later than 4/30/15
 - If application complete will have 30 day public notice period
 - If no appeal, permit 60 days after notice period (7/29/15)
- DEQ review status
 - Reviewing storm water plan
 - Application submitted 2/20/15
 - Typical review 6 months; expected approval 8/2015
 - Proceeding on plan to date

High School Wetlands Permitting Status

- NMFS review status
 - Also review storm water plan
 - Application forwarded by COE around 3/1/15
 - Approval expected around 5/15/15
- SHPO review status
 - Received application from COE on 4/17/15
 - Archeological consultant declared no historical impact
 - Approval expected around 5/17/15
- COE review status
 - Application received 2/20/15
 - Announced and held Public Notice Period
 - Will forward public comments by 4/24/15 to BSD
 - Target permit issue date 8/2015

High School Wetlands Permitting Status

- Potential appeals
 - DEQ public comment directly opposing project
 - Mitigated through DEQ public hearing
 - Unilateral decision; generally fits within 6 mo. Review period
 - DSL appeals
 - 21 day appeal period starts after permit granted
 - Hearing generally 30 days following appeal
 - Work in wetlands (only) may be suspended until hearing is complete; case dependent

High School Wetlands Permitting Status

- Best current forecast of permit outcome
 - Tualatin Riverkeepers may appeal
 - If appealed, resolution timeframe not determinable
 - BSD and consultants best current forecast is that permits will be obtained 8/2015 if no appeals
- Impact to project during an appeal
 - If wetland permit appealed, remainder of site work could proceed