

ECISD
Ratliff Stadium
2007 Renovations
EXHIBIT "3B"

May 22, 2009

CHANGE ORDER No 3

1) AIA Document A201 – Section 8.3 Delays and Extension of Time	
1. East and West Stadium – 9/10/08 to 10/21/08 = 41 days	
\$275.00 per day x 41 days extension	CREDIT \$ 11,275.00
2. West Multi-Purpose Bldg. – 9/10/08 to 11/24/08 = 75 days	
\$50.00 per day x 75 days extension	CREDIT \$ 3,750.00
3. Pressbox & Elevator Tower – 10/20/08 to 5/12/09 = 204 days	
\$175.00 per day x 204 days extension	CREDIT \$ 35,700.00

2) SUB-TOTAL, NET AMOUNT	\$ 50,725.00
---------------------------------	---------------------

* Time Extension Value based on \$500.00 per day delay (used above).

1. East and West Stadium – 55% value of \$500.00 = **\$275.00** per day
2. West Multi-Purpose Building – 10% value of \$500.00 = **\$50.00** per day
3. Pressbox & Elevator Tower – 35% value of \$500.00 = **\$175.00** per day

3) TOTAL CREDIT TO PROJECT:	\$ 50,725.00
LESS EXHIBIT "3A"	<u>(\$ 27,997.00)</u>
4) FINAL CONTRACT TO BE DECREASED BY:	\$ 22,728.00
(net savings to contract \$16,564.00 from original contract sum)	