

Change Order No. 3




Date of Issuance: 11/08/19 Effective Date: 11/08/19
 Owner: Duluth Public Schools – ISD 709 Owner's Contract No.:
 Contractor: Northland Constructors of Duluth, Inc. Contractor's Project No.:
 Engineer: Northland Consulting Engineers, LLP - David Bolf, P.E. Engineer's Project No.: 18-525
 Project: Public School Stadium Track Reconstruction Contract Name:

The Contract is modified as follows upon execution of this Change Order:

Description: This change order adjusts the contract times to extend into 2020 due to deficiencies in the track surfacing.

Attachments: N/A

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price: \$ 868,600.00	Original Contract Times: Substantial Completion: <u>August 17, 2019</u> Ready for Final Payment: _____ days or dates
Net amount of previously approved Change Orders: \$41,252.00 (CO #2 & ALT B - Add Class 5 \$11,152)	Increase from previously approved Change Orders No. <u>1</u> to No. <u>2</u> : Substantial Completion: <u>15 Days</u> Ready for Final Payment: _____ days
Contract Price prior to this Change Order: \$ 909,852.00	Contract Times prior to this Change Order: Substantial Completion: <u>September 7, 2019</u> Ready for Final Payment: _____ days or dates
Increase of this Change Order: \$ 0.00	Increase of this Change Order: Substantial Completion: <u>August 1, 2020</u> Ready for Final Payment: _____ days or dates
Current Contract Price incorporating this Change Order: \$ 909,852.00	Contract Times with all approved Change Orders: Substantial Completion: <u>August 1, 2020</u> Ready for Final Payment: _____ days or dates

RECOMMENDED:	ACCEPTED:	ACCEPTED:
By:  By:  By: 		
Project Engineer	Manager of Facilities	Contractor (Authorized Signature)
Name: <u>David Bolf, P.E.</u>	Name: <u>David Spooner, ISD 709</u>	Name: <u>Alec Rude, Northland Constructors</u>
Date: <u>11-08-2019</u>	Date: <u>11-8-19</u>	Date: <u>11/8/19</u>
By: _____		
School Board Chair		
Name: <u>Rosie Loeffler-Kemp ISD 709</u>		
Date: _____		