STEPHENVILLE HIGH SCHOOL - ONE MONTH LOOK AHEAD

		WEEK of 2/15							WEEK of 2/22							WEEK of 3/1							WEEK of 3/8						
SUB CONTRACTOR	WORK DESCRIPTION	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
AREA 2 - LOCKER ROOMS / STUDENT COMMONS																													
ARC Abatement	Gym Demo																												
	Locker Room Demo																												
	Saw-Cutting																												
	Abatement																												
Grimsley Electric	Electrical Make-Safe																												
	Electrical Rough-In																												
Rabroker	MEP Make-Safe																												
	Plumbing Underground																												
	MEP Rough-In																												
Low Voltage Subs	Low-Voltage Make-Safe																												
Texas Premier	Densglass - Front Entry																												
Basic Masonry	CMU Walls																												
Miller Sierra	Pier Drilling																												
AREA 3 - BAND HALL																													
Rabroker	Duct Installation																												
Texas Premier	Drywall																												
	Ceiling Grid																												
Grimsley Electric	Electrical Rough/Trim-Out																												
ACI	Access Controls																												
Arijet	Data Cabling																												
Automatic Fire	Fire Sprinkler																												
Ray Noteboom	Tape & Bed																												
R&R Millwork	Casework - Measure/Fab/Install																												
AREA 5 / 16 - AUDITORIUM																													
Texas Premier	Cloud Framing / Sheetrock																												
	Framing Walls																												

	Two-Siding Walls																												
	Door Frames																												
Grimsley Electric	Electrical Lighting																												
	Electrical Rough-In																												
Ray Noteboom	Tape & Bed																												
	Prime & Paint																												
Rabroker	Ductwork / Grille Trim-Out																												
United Glass	Glazing																												
Automatic Fire	Fire Sprinkler																												
Miller Sierra	Concrete Stoops																												
Texas Fire	Fire Alarm																												
Broadcast Works	Audio/Visual																												
ACI	Access Controls																												
AREA 13/14 - CTE WING																													
ARC Abatement	Demolition																												
Rabroker	Mechanical Make-Safe																												
	Mechanical Demolition																												
Grimsley Electric	Electrical Make-Safe																												
	Electrical Demolition																												
Low Voltage Subs	Make-Safe/Demo																												
AREA 15 - LIBRARY																													
Grimsley Electric	Electrical Rough-In																												
Rabroker	MEP Rough-In																												
Texas Premier	Drywall																												