STEPHENVILLE HIGH SCHOOL - 3 WEEK LOOK AHEAD

		4/12/2021							4/19/2021							4/26/2021							
SUB CONTRACTOR	WORK DESCRIPTION	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	NOTES / COMMENTS
AREA 2 - LOCKER ROOMS / STUDENT COMMONS																							
Miller Sierra	Pier Drilling																						
Basic Masonry	CMU Walls																						
Grimsley Electric	Electrical Rough-In																						
Rabroker	M/P Rough-In																						
American Fire	Fire Sprinkler Sprinklers																						
United Mirror	Glazing																						
AREA 3 - BAND HALL																							
Rabroker	Duct Installation/Grilles/Trim-Out																						
Texas Premier	Drywall																						
	Ceiling Grid/Tile																						
United Mirror	Glazing in interior doors/windows																						
Grimsley Electric	Trim-Out/Lighting																						
ACI	Access Controls																						
Arijet	Data Cabling																						
Automatic Fire	Fire Sprinkler - Trim Out and Final																						
Ray Noteboom	Paint																						
R&R Millwork	Casework																						
Vector	Flooring																						
Select Door	Doors/Hardware																						
MooreCo	Markerboards/Tackboards																						
AREA 5 / 16 - AUDITORIUM																							
Texas Premier	Cloud Sheetrock																						
	Framing Walls																						
	Two-Siding Walls																						
	Riser Framing																						
	Ceiling Grid																						

Grimsley Electric	Electrical Lighting																						
Ray Noteboom	Tape & Bed																						
	Prime & Paint																						
Rabroker	Ductwork / Grille Trim-Out																						
	Unit Start-Up / Climatize																						
United Glass	Trim-Out																						
	Glazing																						
Automatic Fire	Fire Sprinkler - Trim Out and Final																						
Miller Sierra	Sidewalks																						
Texas Fire	Fire Alarm																						
Broadcast Works	Audio/Visual																						
ACI	Access Controls																						
Vector	Ceramic Tile																						
AREA 13/14 - CTE WING																							
ARC Abatement	Abatement																						
	Demolition																						
Rabroker	Plumbing Underground - Kitchen																						
	Mechanical Demo																						
AREA 15 - LIBRARY																							
Grimsley Electric	Electrical Trim-Out																						
Rabroker	M/P Rough-In																						
Texas Premier	Drywall																						
American Fire	Sprinkler Rough-In																						